



# Trinidad Campus Residence Hall Complex



Trinidad, Colorado

## PROGRAM PLAN

Prepared for:

**TRINIDAD STATE COLLEGE**

FINAL August 31, 2021



IN ASSOCIATION WITH



## ACKNOWLEDGMENTS

This report was prepared with the valued input from Trinidad State College Administrators and Staff. We, the Planning Team, are indebted for the College's vision and contributions.

### TRINIDAD STATE COLLEGE

#### **Administration**

Dr. Rhonda Epper, President  
Lynette Bates, Vice President of Academic Affairs  
Shannon Shiveley, Vice President for Administrative Services  
Kerry Gabrielson, Vice President for Student Services  
James Kynor, Vice President, Valley Campus  
Linda Perry, Executive Assistant to the President

#### **Institutional Research & Assessment**

Annette Lujan, Institutional Research Coordinator

#### **Physical Plant**

Danny Rogers, Facilities Director  
Al Malespini, Former Facilities Director  
Dan Jolly, Structural Trades II  
Theresa Martinez, Administrative Assistant

#### **Student Services**

Susie Wichert, Director of Residence Halls  
Calvin Ellis, Residence Hall Manager, Assistant Baseball Coach

The Planning Team would also like to acknowledge Jeni Jackson and Bob Just with the City of Trinidad Public Works, Dean Duran, Power & Light Utility Director with the City of Trinidad, Richard O'Cain with Sprinturf®, Jessie Klein and Kristie Moore with Total Office and Steve Schonberger with SmithGroup for their valued time and resources.

### PLANNING TEAM

#### **Hall Architects**

Angeline Aradanas-Hall, RA, Principal Planner  
Elena Hepworth, Renderer  
Benjamin Kubczak, RA

#### **Schendt Engineering**

Ken Merola, PE, Mechanical Engineer  
Brian Burgess, PE, Mechanical Engineer  
Justin Sumpter, PE, Electrical Engineer  
Dane Oates, EIT

Acknowledgments

I. Executive Summary ..... 1

II. Overview ..... 3

    A. Institution Role and Purpose, Mission, Vision, Core Value, Centennial Goals

    B. Description of Dormitories and Student Center

    C. Current Housing Occupancy

    D. Relationship to Facilities Master Plan

III. Justification ..... 7

    A. Existing Facilities – History Timeline

    B. Architectural Narrative

    C. Mechanical Narrative

    D. Plumbing Narrative

    E. Electrical Narrative

IV. Planning Needs ..... 19

    A. Planning Assumptions

    B. Design Requirements

    C. Alternative Analyses

V. Project Description ..... 22

    A. Recommended Project Improvements

    B. Architectural Narrative

    C. Mechanical and Plumbing Narratives

    D. Electrical Narrative

    E. Conceptual Plan

    F. Project Possible Cost Estimates

VI. Appendices

    A. Photo Log – Schendt Engineering

    B. Brick Vent – Schendt Engineering

## I. EXECUTIVE SUMMARY

The purpose of this Program Plan is to study and evaluate the physical conditions of the existing dormitory and Student Center facilities of the Residence Hall Complex and site amenities on the Trinidad Campus of Trinidad State College (TSC), and recommend building infrastructure upgrades and modernization improvements under a three-phased project implementation.

Between 2020-2021, TSC was awarded federal funds administered under the Higher Education Emergency Relief (HEERF) Program stemming from the national emergency to respond to the novel coronavirus (COVID-19) outbreak. Besides the application of funds towards defraying expenses associated with coronavirus (e.g. lost revenue, technology costs to transition to distance learning, financial aid grants), institutions are permitted to apply Institutional Portion Funds toward student support activities as well as building improvements that prevent coronavirus. The College elected to apply the specific funds (HEERF II – CRRSAA and HEERF III – ARPA) towards improving their existing 61 year-old residence hall complex at the Trinidad Campus, consisting of four dormitories – Romero Residence Hall, Johnson Residence Hall, O'Connor Residence Hall and Huggins Residence Hall, and the Student Center building. Additionally, the College has been exploring other funding resources outside of the HEERF funding, including selling the TSC President's House, with the intention to apply the proceeds towards the residence hall upgrades.

In the Summer of 2021, the firms of Hall Architects and Schendt Engineering worked with TSC Facilities, staff and administrators to understand and document the College's concerns with the condition of the residence halls and grounds. Building discomfort, aged building systems, and outdated building aesthetics were cited as the major concerns and priorities for improvement.

Interviews with the Director of Residence Halls and the Residence Hall Manager as year round building occupants were instrumental for impressions and experiences of day-to-day living conditions, as well as seasonal conditions and observations from student impressions. Interviews with veteran Facilities staff were beneficial to understanding existing building systems operations and infrastructure, specific code deficient conditions, and general building maintenance history. The firms also consulted TSC's archived as-built documentation, and recorded information from field visits. Additionally, Hall Architects' on-going work with TSC's Facilities Master Plan, building inventory and student and staff interviews aided the design teams' work process.

From this information, the Planning Team applied a holistic approach to identifying project improvements as packaged options for each of the five buildings, in consideration of budget and the Trinidad factor, work scheduling, student demographics, enrollment and growth, and individual building conditions. Two sets of projected costs were originally identified for August 2022 (the deadline for spending both the CRRSAA and ARPA funds), and August 2024 for each building by discipline. Upon TSC Leadership's review of these initial recommendations and costs and with the very specific criteria for use of the federal funds, it was determined a specific scope of work would need to be defined for three specific phases in meeting targeted goals and scheduling deadlines revolving around the real challenges of ordering mechanical and electrical equipment.

TSC's intent for the Phase I project is to specifically address improving the indoor air quality (IAQ), the air filtration as a measure to suppress coronavirus, and also improve overall thermal comfort for the two oldest dormitories, Romero Residence Hall and Johnson Residence Hall, and the Student Center to support resident students. These buildings were all built in 1960, during a period of time with no energy performance codes. Phase I design will focus on bringing mechanical cooling to the sleeping rooms and study lounges of Romero Residence Hall, Johnson Residence Hall, and the two sleeping rooms in the Student Center via an air-cooled chiller located at the Student Center's Central Facility. To facilitate the installation of the new chiller and provide the physical components of the cooling system at the existing Central Facility space, the project

will require two major equipment changes: (1) Replacing the inefficient boiler with an efficient boiler meeting current standards with a smaller footprint and an upgraded HVAC system and air filtration; and (2) Upgrading the capacity of the electrical transformer and panel boards to support the new cooling systems. These proposed equipment changes will not impact the existing Central Facility structure nor add or subtract building square footage, in meeting the ARPA criteria for use of the funds. Architectural support for these proposed mechanical upgrades will entail building a better performing exterior wall envelope by furring the wall with closed-cell rigid insulation and housing new piping and fan coil units bringing mechanical heating, cooling and ventilation that will circulate outside air through an exterior brick vent for optimal conditions. All associated work meets permissible remodeling ARPA criteria with the goal to improve air filtration to prevent the spread of COVID-19. Improving the IAQ for the two sleeping rooms in the Student Center provides dedicated quarantine space that will be healthier space to directly support those students recovering from COVID, and maintaining safe distance from healthy students, which is an approved use of both the CRRSAA and ARPA funds.

The combined federal funds available to TSC for this Phase I project is \$ 2,171,625. These funds will cover both construction costs and project soft costs, which includes but is not limited to: project management services, asbestos testing and abatement, and Design-Build services. The College will also plan during this Phase I timeframe to research other fundraising options to cover additional construction costs incurred for the Phase I project, as it is anticipated that only Romero Residence Hall will receive a complete installation of fan coil units under Phase I.

The scope of work under the remaining Phases 2 and Phase 3 will continue the goals of COVID prevention: providing the complete installation of fan coil units with improved IAQ at Johnson Residence Hall; redesigning of the bathroom layouts implementing accessibility improvements at the Johnson, Romero, and O'Connor Residence Halls; providing an ADA bathroom at Huggins Residence Hall; upgrading plumbing fixtures, e.g. replacing sinks with trough sinks and sensor faucets and sensor soap dispensers as a touchless solution at all residence halls; and implementing the upgrade of mechanical and electrical infrastructure at the O'Connor and Huggins Residence Halls. Improving building energy performance with external metal trellis shades and metal screens, and storefront replacements, replacing exterior doors, signage, improving overall accessibility, adding new interior finishes, and updating recreational fields are among other improvements TSC wants to accomplish through August 2025 with successful fundraising campaigns, student bond measure and potential College reserves. An additional option being identified under this full project is the replacement of windows; this work would be incorporated under either Phase 2 or Phase 3, and subject to available funds.

Total Project Possible Costs determined for these phases are estimated at \$12,000,000 for Phase II (August 2024 completion), and \$ 5,504,167 for Phase III (August 2025 completion).

TSC Leadership and Facilities will be able to evaluate these costs and establish project prioritization and schedule design and construction projects accordingly. Recent developments with the anticipated growth of TSC's premiere Gunsmithing and Nursing programs and Athletics, combined with the local Trinidad housing shortage present both exciting opportunities and challenges that will impact decision-making. This Program Plan will assist the College with providing attainable solutions for improving the student housing experience, supporting TSC's core value of "Students First".

## II. OVERVIEW

### II.A. INSTITUTION ROLE AND PURPOSE, MISSION, VISION, CORE VALUE, CENTENNIAL GOALS

#### ROLE AND PURPOSE

As part of the Colorado Community College System (CCCS), Trinidad State College, or TSC, is committed to providing its students with:

- Transfer programs that qualify students for admission to four-year colleges and universities.
- Educational offerings that meet the occupational needs of students in technical and vocational fields.
- Developmental education to build basic academic skills.
- Opportunities for perpetual learning and lifelong development.
- An environment that supports learners and learning.
- A comprehensive program for assessment of student learning focused on enhancing student success.

The College offers certificate and degree programs and transfer associate degree programs, focusing on the educational needs of their service areas, which encompass the counties of Huerfano and Las Animas in southern Colorado for the Trinidad Campus.

#### MISSION STATEMENT

Enriching our diverse communities through quality educational experiences and lifelong learning.

#### VISION STATEMENT

Educate for the future.

#### TSC CORE VALUE

Students First.

Additionally, to honor their upcoming 100<sup>th</sup> year of existence (2025), TSC has established the following institution goals:


#### TRINIDAD STATE 2020-2025 CENTENNIAL GOALS

- Increase enrollment to 1500 FTE.
- Increase our graduation rate from 45% to 50%.
- Increase transfers to 250.
- Shrink our equity gap to zero.
- Build reserves to support Facilities Master Plan.

## II.B. DESCRIPTION OF TSC DORMITORIES AND STUDENT CENTER

### Student Housing on the Trinidad Campus

TSC's Trinidad Campus occupies over 17 acres on three established mostly residential subdivisions in the City of Trinidad. The Residence Hall Complex consists of four onsite dormitory facilities available to resident students at the Trinidad Campus, a Student Center, recreational fields and a parking lot, on approximately 4.15 acres located at the north end of campus, north of Pine Avenue. The Complex is surrounded by mostly single-family dwellings in the low density CPTreats and Terry's West Addition subdivisions. The following map, Figure A., shows the layout of the complex.



**Figure A.**  
TSC Residence Hall  
Complex, Trinidad Campus

- A Huggins West and East Residence Hall (Men's Dormitory, Assistant Housing Director Apartment)
- B O'Connor Residence Hall (Men's Dormitory, Housing Director Apartment)
- C Johnson Residence Hall (Women's Dormitory)
- D Student Center (includes 2 quarantine sleeping rooms, central boiler facility)
- E Romero Residence Hall (Women's Dormitory)
- F Tennis Court
- G Racquetball Courts (4)
- H Basketball Court
- J Assigned Student Parking Lot
- K Sand Volleyball Pit
- L Open playing field

### Residence Halls

The four residence halls are briefly described below:

#### Huggins Residence Hall

Built in 1967, the Elizabeth Huggins Residence Hall houses up to 148 male students distributed among two - three-story building wings, "East" and "West". In addition to double occupancy rooms and shared public bathrooms, Huggins includes an apartment for the Assistant Housing Director, offices, a large recreation room, 6 study lounge areas, laundry facilities and an upper floor outdoor deck. At 32,048 GSF, Huggins is the largest of the four residence halls.

**O'Connor Residence Hall**

Built in 1964, the O'Connor Residence Hall is a single occupancy type dormitory, serving up to 45 male students in the gunsmithing program in a three-story building. The O'Connor individual sleeping rooms are unique for their combination work/study/sleep design. In addition to the sleeping rooms and shared public bathrooms, O'Connor includes an apartment and office for the Housing Director, 3 study lounges, a computer lab, a large gunsmithing work lab, a storage vault, laundry facilities and an upper floor outdoor deck. At 19,987 GSF, O'Connor is the second largest residence hall.

**Johnson Residence Hall**

Built in 1960, the Johnson Residence Hall houses up to 92 female students in this three-story building. In addition to double occupancy rooms and shared public bathrooms with washer and dryer units, Johnson also has 3 study lounges. At 15,571 GSF, Johnson is the third largest residence hall.

**Romero Residence Hall**

Built in 1960, the J.M. Romero Residence Hall houses up to 64 female students in this two-story building. In addition to double occupancy rooms and shared public bathrooms with washer and dryer units, Romero also has 2 study lounges. At 10,503 GSF, Romero is the smallest residence hall.

**Student Center / Central Facility**

Designed to be a student lounge area and also house the boiler serving the Johnson and Romero Residence Halls, the Student Center / Central Facility was built in the same timeframe of these two dorms, 1960, which makes these three buildings the oldest of the Complex. The 3,547 GSF Student Center is a one-story building, whose interior spaces include a combination computer study lounge and recreation lounge, two public restrooms, a small kitchenette, an office, two sleeping rooms, a private bathroom, a kitchen and a dining area. Several years ago, the lounge area was converted into program space for the Massage Therapy program. Around three years ago, Massage Therapy moved to the Banta Building, opening up the space to function once again as a Student Lounge. Last year during the pandemic, the building was the campus' assigned quarantined area, limiting the building's use to infirmed students.

**Recreational fields**

The grounds around the dormitory buildings include open spaces that are assigned as recreational spaces for TSC students. These include a sloped grass field with a softball backstop, a sand volleyball pit, tennis courts, racquetball courts, and a basketball court. A former tennis court was recently converted into a 27-space student parking lot.

**II.C. CURRENT HOUSING OCCUPANCY**

The four residence halls are occupied year-round, with the majority of use in the standard academic year, which starts in late August and ends in early May. The dormitories are also available to students in summer programs offered on the Trinidad Campus. The bed capacity cited by the College Administration will vary per year, need and circumstances. The maximum potential available bed capacity is 349. Housing applies a rule of thumb formula: approximately 70% of rooms are assigned to double occupancy, and approximately 30% are assigned to single occupancy. These distributions assure single occupancy rooms for the gunsmithing program students and Resident Advisors (RA). Some rooms are assigned to a non-sleeping function, e.g. computer labs.



## II.D. RELATIONSHIP TO THE FACILITIES MASTER PLAN

At this writing, Trinidad State College is preparing their ten-year Facilities Master Plan (FMP) document for submission to the State of Colorado. The FMP is studying reassigning the recreational lounge function of the Student Center to the main Student Center on campus, namely the Sullivan Student Center.

In December of 2012, Trinidad State College revised and updated their 2008 Facilities Master Plan\*, originally authored by Paulien and Associates, for both their Trinidad and Alamosa campuses.

The 2012 FMP provided information on the conditions of the four dormitory facilities and the Student Center. The planning team recommended demolition of the Johnson, Romero and O'Connor Residence Halls due to their low Facilities Condition Index (FCI) ratings, and overall aged and undersized infrastructure. Only Huggins Residence Hall was retained out of the four dorm facilities. The Student Center was also recommended for demolition. A new dormitory building designed around private/semi-private rooms with more modern amenities was recommended.

The Plan also recommended a housing feasibility study to review growth, housing needs and parking needs, as well as appropriate upgrades for the renovation of the Huggins Residence Hall.

*\*\*Trinidad State Junior College Facilities Master Plan, TSJC Staff, December 2012 (revised and updated)\*\*.*

### III. JUSTIFICATION

#### III.A. EXISTING FACILITIES – HISTORY TIMELINE

As a prelude to the existing conditions narratives, a history of the residence hall complex is being provided for building and campus context.

##### **History of the Residence Hall Complex**

Prior to the design and construction of the first dormitory buildings, the TSC Trinidad Campus was laid out around the City of Trinidad street blocks, with the main multi-story buildings – Berg Administration, Scott Gymnasium and the Mullen Building – firmly established, anchoring the campus site. Infill buildings consisting of simple wood frame structures, including older World War II barracks, served as ancillary structures. See Figure B. below.



**Figure B. View of Trinidad State College campus, Trinidad, CO** Circa late 1950s. This photograph, taken from the southeast edge of the campus, shows a predominant residential neighborhood north of Pine Street. The red arrow denotes the general area of houses that stood in place of the current Resident Hall Complex. The finished ground floors were held up higher from the street level. Source: Loudon-Henritze Museum.

All dormitory buildings and the Student Center were designed by Joseph T. Wilson, Architect. According to the 1959 as-built construction documents of the first two dormitories, Johnson and Romero Residence Halls, Johnson was designed as the Men's Dormitory, and Romero as the Women's Dormitory. The floor plans are identical except for the number of floors: Johnson is a three-story structure with 48 double occupant rooms and Romero is a two-story structure with 32 double occupant rooms. Other than the sleeping rooms, these buildings contained a centralized bathroom core with utility and storage spaces. The one-story Student Center building, included in this set of drawings, was designed to be physically connected below grade with a utility tunnel from the central boiler room of the Student Center building. The buildings were also designed to be physically connected above ground with a covered walkway structure connected to each building's entrances. These connective structures were never built. In addition to the Boiler Room, the Student Center previously contained a large lounge area and the original Housing Director apartment.

The O'Connor Dormitory was built in 1964. Its design incorporated a large exterior staircase to access the main building entrance, a new Housing Director's apartment and front office. Its corridor-sleeping room layout is similar to the Johnson and Romero design, except that there is a larger lounge type space and a kitchenette on the third floor.

The last of the four dormitories to be built, the Huggins Residence Hall was completed in 1967. It was sited a distance away from the other dorms, separated by a large grass field and Prospect Street.

Additionally, the west end of the building opens onto a residential alleyway. Huggins was designed with two distinct building wings with three sets of exit stairwells. A large lounge room and former mail office room are located right off of the building's main central entrance.

All buildings were designed before the passage of the Americans with Disabilities Act (ADA) legislation in 1990; all multi-story dorm buildings have no passenger elevators, and a number of building entrances are non-ADA compliant. A campus-wide ADA project in 2013-14 provided updated entrances and walkways at select buildings. Further citations of non-compliance in a 2017 follow up report indicated bathroom modifications with some items having been completed, while others not yet completed.


A campus-wide IT project provided new data infrastructure to the residence halls and Student Center in the late 1990s.

All buildings have been equipped with fire alarm notification systems. The buildings are non-sprinklered.

See Mechanical, Plumbing and Electrical Narratives on building infrastructure history and equipment updates.

**Site information**


From the original 1959 site plan, see Figure C, it is clear that the perimeter grades around the first dormitory buildings site were steep; the finished floor of Romero, or Building "A", is 19 feet above the benchmark of 100' at the corner of Pine Street and Fourth Avenue (marked by the red arrow below). Angled perimeter parking on the street was planned, but had not been executed.



**Figure C.** Sheet A-1, 1959 As-built Site Plan drawings, Joseph T. Wilson, Architect. Source: TSC.

The 1964 drawings for the O'Connor Residence Hall development show a "Parking Area" to the north of the O'Connor building, in the area where the current tennis court and sand volleyball pit are located. Two driveways are shown connecting to a city alleyway toward Prospect Street and another toward Fourth Avenue.

The parking lot was ultimately converted into tennis courts, with the addition of racquetball courts, and the most recent addition of the sand volleyball pit. The racquetball courts are not used and have not been maintained, with apparent damaged walls. See Figure E. Additional lots were purchased around the dormitories for recreational fields, a basketball court north of Johnson and two tennis courts on the east side of Fourth Avenue. The need for parking for resident students called out in the 2012 FMP resulted in one of the tennis courts converted into a parking lot. See Figure D. The large grass area west of O'Connor has a softball backstop at one corner, and is largely a sloped field that is challenging and unsafe for field sports requiring a level field. Resident students will use the grass for incidental flag football or water activities. See Figure F.



**Figure D.** View looking east to existing tennis court (left) and existing student parking lot (right). Source: Hall Architects.



**Figure E.** View looking west to existing racquetball courts northwest of O'Connor, that have not been in use, not been maintained. Source: Hall Architects.



**Figure F.** View looking east toward recreational field west of O'Connor, showing a sloped grade not suitable for most grass sports requiring a level field. Source: Hall Architects.

**II.B. ARCHITCECTURAL NARRATIVES**

**Building Design – Style and Materiality**

The buildings of the Residence Hall Complex were designed around the Mid-Century Modern and early Brutalism architectural style eras, with an emphasis on simple yet heavy articulated forms, namely a repetition of vertical elements, and building floor plans with an economy of circulation space, particularly in the older dorm buildings. Exterior materials utilize a combination of red brick, exposed precast panels, curtainwall systems combining single paned and multi-colored metal panels and glass, and metal doors. With its multiple reflective hard wall and floor surfaces throughout employing painted brick or block, ACT and ceramic tile and sparing soft surfaces, the dorm interiors have a restrained, institutional and dated appearance.

**Facilities Condition Index**

The 2012 Facilities Master Plan (FMP) reported that the respective Facilities Condition Index (FCI) for the dormitory facilities were determined to be in varying ranges in the original 2008 FMP report. See Figure G.:

Huggins	81.53
Johnson	75.60
O'Connor	60.44
Romero	48.30
Student Center	Not Listed

**Huggins  
Residence Hall**

Double occupancy, male  
**Age: 54**  
Last reported\* FCI: 81.53

**O'Connor  
Residence Hall**

Single occupancy, male  
**Age: 57**  
Last reported\* FCI: 60.44

**Romero  
Residence Hall**

Double occupancy, female  
**Age: 61**  
Last reported\* FCI: 48.30

**Johnson  
Residence Hall**

Double occupancy, female  
**Age: 61**  
Last reported\* FCI: 75.60



**Figure G.** Residence Hall complex site plan, building FCIs.

**Student Center**  
**Age: 61**  
No FCI reported.

State Buildings has provided the following interpretations for FCIs:

99 – 95	Routine or Minor Maintenance needed
94 – 75	Major Maintenance is needed
74 – 55	Remodel is needed
54 – 35	Extensive Renovation is needed
34 – 1	Demolish, cannot be satisfactorily renovated


The primary areas of concern with the TSC Residence Hall Complex buildings are aged infrastructure, the poor temperature control throughout all buildings, lack of building cooling, lack of ADA-compliant accessibility in some public areas, single pane exterior windows at Huggins, Romero and Johnson, aging interior finishes, and asbestos concerns, which include suspicious floor tiles, piping insulation, and wall finishes, and the need for mitigation.

### Specific Health / Life Safety and Code Deficiencies

From accounts given at in-person meetings, conference calls and individual interviews with TSC administrators, the Facilities directors and staff, and the College's planning documents, a number of mostly interior building deficiencies have been observed at each of the Residence Hall Complex buildings, as noted on the following plans, photographs, with accompanying narratives:

#### Bathroom layout concerns

- Typical toilet layout at the Johnson, Romero and O'Connor buildings have non-code-compliant aisles and stall sizes, see Figures H. and J.
- Access to bathtub area at Johnson and Romero, see Figures H. and I.
- Bathroom door – non-code compliant for accessibility – see Figure H.
- Laundry function at Johnson and Romero – location of equipment near bathroom entrance creates bottleneck condition especially with proximity to showers – see Figure H.
- Numerous ADA compliance deficiencies – See Figures H., J., and K.



*Figure H. Johnson Residence Hall floor plan. Romero Residence Hall floor plan similar. Source: Hall Architects.*



**Figure I.** Width of access to a public bathtub area measures 19". Current code minimum is 36". Source: Hall Architects



**Figure J.** Width of a standard aisle in a public bathroom measures 19" with convector. Current code minimum is 36". Source: Hall Architects



**Figure K.** Plastic laminate countertops appear dated, vulnerable to delamination from high moisture environments. Bottom of mirrors are set high above floor. Source: Hall Architects.

### Overall building discomfort

The buildings' original windows are single pane, with the exception of O'Connor Residence Hall, whose sleeping room windows were replaced with double pane windows under a DOLA grant in 2010. Damaged windows seals and the lack of energy performance with single pane windows lead to discomfort for building occupants over the course of a typical day, particularly with the south-facing glass conducting the heat. In addition to the windows, the exterior walls of the sleeping rooms have little R-value, having been designed in the era with no building energy performance codes.



*Figure L. Exterior guardrails at Romero Residence Hall entrance. Source: Hall Architects.*

**Additional code-deficient guardrails near Romero Residence Hall Fourth Avenue entrance**

Figure L. above illustrates safety concerns with the existing exterior split rail guardrails which surround a paved area near the Romero Residence Hall east entrance. The openness of the guardrail does not provide fall protection for occupants. Aesthetically, it does not provide a welcoming entrance for the dorm.



### III.C. MECHANICAL AND PLUMBING NARRATIVES

#### Code and Reference Standards

The following codes and reference standards are currently applicable to the narratives III.C. and III.D.:

- 2018 International Building Code
- 2018 International Mechanical Code
- 2018 International Plumbing Code
- 2018 International Energy Code
- 2018 International Fuel Gas Code
- 2020 National Electric Code
- NFPA 72 Fire Alarm Systems
- ASHRAE Standard 55-2013 Thermal Environmental Conditions for Human Occupancy
- ASHRAE Standard 62.1-2013, Ventilation for Acceptable Indoor Air Quality
- ASHRAE Standard 90.1-2013, Energy Standard for Buildings
- ASHRAE Standard 189.1-2014, Design of High-Performance Green Buildings

- ASHRAE Handbooks

### **Existing Mechanical and Plumbing Systems Assessment**

The following assessment narrative is a compilation of observations from an on-site survey on June 29, 2021, and evaluations of available existing record drawings.

### **Huggins Residence Hall Existing Mechanical and Plumbing Systems Assessment**

The central heating plant is comprised of two 12 year-old gas-fired condensing boilers, Laars "RHEOS+" manufactured in August 2009, with input capacity of 1600 MBH (sea level) at 89.5% thermal efficiency. Each condensing boiler is vented separately with Category 4 A129-4C stainless steel vents, routed to clear adjacent roof for code compliance between the Student Lounge 114 and boiler room. In addition, it is our understanding the hydronic water treatment has been minimal over the past several years. Consequently, a nondestructive piping condition assessment utilizing ultrasonic testing is recommended to determine if pipe thickness has been eroded enough to merit replacement.

Based on cursory observations, it appears some of the boiler room insulation may contain asbestos, including the domestic hot water storage tank. An ACM (asbestos containing material) survey is highly recommended for all 4 dormitories and the Student Center. Abatement will be required prior to any mechanical system upgrades; future mechanical project success (i.e., within budget and without change orders) may be at risk without a prior survey and abatement process.

The original 1966 record drawings indicate a domestic hot water heater, separate from hydronic heating plant. Based on site observations, domestic water is now heated through the central heating plant described above with a "side-arm" configuration to the immersion heater inside of the domestic water storage tank. Also refer to further discussion in the recommendation section.

Each dorm room is served by finned tube baseboard heat with knob-operated dampers, averaging 8 linear feet per room for the lower 2 floors and 9 linear feet of fin-tube installed in each room of the 3<sup>rd</sup> level. Each dormitory room baseboard is provided with an entering water temperature of 190°F and designed with a temperature drop of 20°F. Typically, this is an issue with condensing boiler operating temperatures. To optimize condensing boiler efficiencies to achieve advertised 95% or greater, the lower return temperature must be, approaching 80°F. Consequently, it is recommended to replace all of the hot water coils and fin tubes with design intent

The vestibule and lobby are each heated by a ceiling-mount cabinet unit heater. Lounge 145 is heated by two ducted ceiling-mounted cabinet unit heaters. The common restrooms/gang toilets, exit stairwells, and corridor alcoves are heated by recessed 6 inch deep wall-mounted convectors.

A heating and ventilating unit is located in the boiler room and equipped with a hot water coil with a fan capacity of approximately 3600 CFM. Ventilation air is provided through a sidewall 72" by 48" louver on the northeast side of the facility. Heated ventilation air is distributed for the 1<sup>st</sup> floor lounges and up a chase to serve the 2<sup>nd</sup> and 3<sup>rd</sup> student lounges. The median service life for an indoor air handling unit is 20 years according to the Commercial Energy Auditing Reference Handbook, 2008, Steve Doty, P.E., CEM.

It is noted Facilities Maintenance Staff has indicated windows are open throughout the school year for all dormitories, including days with sub-freezing temperatures reports. Staff also report significant quantity of thermal comfort complaints due to the lack of thermostatic control for each occupied space. For Huggins Hall, a single pneumatic thermostat controls temperature for groups of both 2 dorm rooms and 3 dorm rooms. Other dormitories are documented to have as many as 5 dorm rooms controlled by a single thermostat.

Each dorm room is naturally ventilated through an operable window. Calculation has not been performed to determine current IMC section 402 natural ventilation compliance regarding the operable window ratio to floor area. The dormitory rooms are not mechanically or evaporatively cooled. An evaporative cooler is suspended through exterior window of the Assistant Housing Director's apartment.

The stacked toilets and showers on the west and east sides are exhausted via rooftop exhaust fan rated for 1800 CFM each, matching the amount of ventilation air previously described for a neutrally balanced building. Original drawings indicate 300 CFM from each shower room and 450 CFM for each toilet room. It was observed the janitors' closets with chemical storage were not ventilated or exhausted, which was confirmed on the existing drawings.

The existing exterior 6" vitrified clay sewer main to the city sewer is periodically infested by roots, and additional cleanouts have been installed for improved preventive maintenance. Facilities Management also reports interior facility sewage clogging on a weekly basis. The exposed cast-iron waste piping serving restrooms above was observed to exhibit signs of corrosion on the exterior; further investigation for the condition of the pipe interior is recommended.

The existing gang/group water closets appear to have been replaced with an American Standard flush valve type wall-hung toilet rated for 1.6 gallon per flush capacity. Replacement date of the toilets were not confirmed. The existing wall hung lavatories equipped with single handled faucets, with various rated aerators ranging flowrates from 0.5 GPM to 2.2 GPM. The lavatory supplies and traps are not insulated as required for ADA compliance. The majority of the showers are equipped with institutional type fixtures with stainless steel enclosures for concealed piping. Showerhead flowrates were not verified for EPA compliance.

Please refer to photograph log included in the appendices.

#### **O'Connor Residence Hall Existing Mechanical and Plumbing Systems Assessment**

The O'Connor central heating plant is comprised of two gas-fired condensing boilers, Laars "RHEOS+" installed in 2009 (date not confirmed, but boiler nameplate in Huggins indicated manufacture date of August 2009). The boilers are sidewall vented in the existing chimney does not appear to be currently in use. Two vertical in-line 130 GPM heating water distribution pumps serve this facility.

Original record drawings indicate a Bryan Steam Corporation model no. 313-IV domestic hot water heater, separate from hydronic heating plant, which was apparently removed during the 2009 boiler plant upgrade. Based on site observations, domestic water is now heated through the central heating plant described above with a "side-arm" configuration to the immersion heater inside of the domestic water storage tank. Also, please refer to the plumbing description below.

Each dorm room is served by finned tube baseboard heat with knob-operated dampers, ranging from 8.5 to 10 linear feet per room. Each dorm room baseboard was specified 1.34 MBH per running foot of baseboard at an average water temp of 190°F. Entries and stairwells are heated by cabinet type fan-powered heaters. A heating and ventilating air handler located in the boiler room serves the laundry room above and Lounge 325 above.

Similar to Huggins Hall, Facilities Management staff receive numerous complaints regarding temperature control and observe windows open continuously. According to the original documents, a single pneumatic thermostat control serves a groups of 3 dorm rooms on one side of the corridor and 5 dorm rooms on the other side.

Each dorm room is naturally ventilated and are not mechanically or evaporatively cooled.

Gang toilets are exhausted through the original Jenn Air rooftop ventilator rated for 2030 CFM. The existing janitor's closets appear to be exhausted through a duct-mounted grille.

Observed significant lint accumulation on exterior wall. Lint is extremely flammable and lint and dirt or dust accumulation is a fire hazard.

As noted above, the water heating system source are the 2 boilers with circulation pump delivering water through an immersion heating system to the original 790 gallon domestic storage tank elevated on a steel frame.

The thermostatic mixing valve for domestic hot water system (installed in 2009) temperature gauge was observed to be “pegged” above the high limit 140°F supply temperature. It appears the manufacturer required connection between the hot water recirculation system and the domestic cold water input to the thermostatic mixing valve was omitted. Without this connection, through the recirculation pipe, recirculated hot water at peak temperature bypasses the domestic cold water feed into the thermostatic mixing valve during periods when there is no cold or hot water demand from dormitory fixtures.

Please refer to photograph log included in the appendices.

### **Johnson Residence Hall Existing Mechanical and Plumbing Systems**

The heating source for the three-story Johnson Women’s Dormitory is the central boiler plant located in the Student Center (refer to description below). Each dorm room is served by 15” high finned tube baseboard heat with dampers mounted 3” above finish floor, at an estimated 500 BTU/hr per running foot of baseboard at an average water temp of 160F. Entries and stairwells are heated by cabinet fan-powered heaters.

A single pneumatic thermostat control serves a group of 4 dorm rooms for temperature control representative of the comfort level of one occupied space. Each dorm room and residence hall ancillary spaces are naturally ventilated and are not mechanically or evaporatively cooled.

Gang toilets are exhausted through rooftop ventilator; 300 CFM from flushing fixtures zone is exhausted, and 240 CFM is exhausted from the shower area at each floor level.

The existing gang/group water closets appear to have been replaced with an American Standard flush valve type wall-hung toilet rated for 1.6 gallon per flush capacity. The existing wall hung lavatories equipped with single handled faucets, with various rated aerators ranging flowrates from 0.5 GPM to 2.2 GPM. The lavatory supplies and traps are not insulated as required for ADA compliance. The majority of plumbing fixtures in dorm gang toilets appear to be no longer ADA compliant with new building water efficiency codes and replacement is recommended.

It was observed a pair of washers and dryers are installed in the restrooms.

Please refer to photograph log included in the appendices.

### **Romero Residence Hall Existing Mechanical and Plumbing Systems**

Mechanical systems are similar to Johnson Hall, including the heating source for the two-story Romero Women’s Dormitory is the central boiler plant located in the Student Center (refer also to description below). Please refer to photograph log included in the appendices.

### **Student Center Existing Mechanical and Plumbing Systems**

The boiler plant in the Student Center is a single gas-fired National-US Radiator Corporation boiler with a sea level input capacity of 3,350 MBH and a sea level output capacity of 3,000 MBH. The boiler plant also serves Johnson and Romero dormitories. Heating hot water is distributed by a pair of pumps in duty/standby configuration. According to the 2019 ASHRAE HVAC Applications Handbook, Table 4 from Chapter 38 Owinging and Operating Costs, the median service life for a cast iron boiler is 35 years, and 20 years for a base mounted pump.

The original drawings indicate a snowmelt system serving the North and South sidewalks leaving the Student Center freeze protected with ethylene glycol. Based on Facilities Management feedback, the snowmelt system was either abandoned or removed during a subsequent sidewalk replacement project.

The Student Center is served by a single heating and ventilating unit H&V-1 located above rooms B110, B112, and B115 of the former Faculty Apartment. H&V-1 is equipped with a hot water coil with a fan capacity of approximately 5500 CFM. H&V-1 is currently equipped with an evaporative cooling module on the roof. Ventilation air is provided through a sidewall 36" by 30" louver on the north side of the facility. Heated air and ventilation is distributed from below grade through a direct-buried duct on the north side of the facility and ductwork routed through the piping tunnel on the south side. The median service life for an indoor air handling unit is 20 years according to Commercial Energy Auditing Reference Handbook, 2008, Steve Doty, P.E., CEM.

The existing pneumatic controls have exceeded their 20 year median service life approximately 40 years ago<sup>1</sup>.

The existing water service entrance is located in the boiler room and is protected by a double check backflow preventer. The water heating system located in the boiler room is comprised of a Rudd model 500A with a 460 MBH input (not adjusted for sea level) circulating water through an immersion heating system in an elevated 10' by 4 foot diameter domestic storage tank on a steel frame above the main boiler.

The existing Student Center Lounge water closets have been replaced with an American Standard flush valve type toilet rated for 1.6 gallon per flush capacity, however, are not ADA compliant. The existing wall hung lavatories are equipped with dual handled ADA compliant faucets but the supplies and traps are not insulated as required for ADA compliance. It is recommended to replace all of the apartment toilet and kitchenette fixtures.

#### **Existing Dormitory Fire Protection Systems**

The existing residence halls are not equipped with an automatic fire protection wet pipe sprinkler system.

### **III.D. ELECTRICAL NARRATIVE**

#### **Huggins Residence Hall Existing Electrical Systems Assessment**

A dedicated 75kVA utility transformer serves Huggins' 600A/208V/3phase main distribution panel. There are ten panelboards in the building. Capacity is insufficient to add air conditioning loads in this building. Since the original construction, the NEC requires ground fault and arc-fault protected circuits almost everywhere in a dormitory. This protection is not existing. Panelboard circuits breakers could be upgraded to provide this.

Interior lighting in all dorms appear to be upgraded or in process by TSC maintenance projects. Exterior lighting is low-pressure sodium lamps with high-glare.

The facility has an existing fire alarm system, but it is not up to current code. Ground-floor exits have pull stations and common spaces are equipped with horn/strobes. A dated Simplex Fire Alarm Control Panel (FACP) is located at the lower level lobby. All of this should be replaced and brought up to code.

---

<sup>1</sup> 2019 ASHRAE HVAC Applications Handbook, Table 4 from Chapter 38 Owning and Operating Costs  
Program Plan - FINAL  
TSC Residence Hall Complex

**Romero, Johnson, O'Connor, and Student Center, Existing Electrical Systems Assessment**

One common electrical service at the Student Center serves Romero, Johnson, and O'Connor. The utility transformer is 75kVA. The main switchboard at the Student Center is 120/208V/3phase 600A which greatly exceeds the capacity of the utility. The feeder to Romero is 125A/208V/3phase, there are two panelboards. Capacity is insufficient to add air conditioning loads in this building. The feeder to Johnson is 150A/208V/3phase, there are three panelboards. Capacity is insufficient to add air conditioning loads in this building. The feeder to O'Connor is 600A/208V/3phase, there are five panelboards. Capacity is insufficient to add air conditioning loads in this building.

Since construction, NEC requires ground fault and arc-fault protected circuits almost everywhere in a dormitory. This protection is not existing. Panelboard circuits breakers could be upgraded to provide this.

Interior lighting in all dorms appear to be upgraded or in process by TSC maintenance projects. Exterior lighting is low-pressure sodium lamps with high-glare.

The facility has an existing fire alarm system, but it is not up to current code. Common spaces have horn/strobes. A dated Fire Alarm Control Panel (FACP) is existing. All of this should be replaced and brought up to code.

## IV. PLANNING NEEDS

### IV.A. PLANNING ASSUMPTIONS

#### **Campus Growth - General**

For the purposes of planning, it is assumed Trinidad State College is anticipating growth for their institution in the next ten years. Some of this growth is set to occur on the Trinidad Campus with gains in the Gunsmithing program, Healthcare programs and added athletic sports. A more in-depth study on up-to date housing occupancy needs will be required as the project moves into design.

### IV.B. DESIGN REQUIREMENTS

#### **Building Performance Criteria - General**

The dormitory buildings of the TSC Residence Hall Complex are classified as R-2 Dormitory Buildings, with more than 16 sleeping units per building, and are 2-3 stories high.

#### **Applicable Performance Criteria – Phase I**

The following building codes and standards are anticipated to be in effect and adopted by the State Architect's Office at the time of Architect Selection for Phase I. They are the minimum requirements to be applied to all state-owned buildings and physical facilities, including auxiliary building projects:

2018 IBC, IEBC, IMC, IECC, IFGC, IFC, IPC  
 2017 NEC  
 NFPA standards  
 2015 ASME Boiler and Pressure Vessel Code  
 2009 ICC / ANSI A117.1 Accessible and Useable Buildings and Facilities

#### **Applicable Performance Criteria – Phases II and III**

It is anticipated that the 2021 I-codes will be adopted by the State Architect's Office on July 1, 2022.

#### **The International Existing Building Code (IEBC)**

The IEBC is applied to work involving existing buildings in concert with the requirements of the International Building Code. Generally speaking, the proposed scope of work determines the applicable Level of Alteration. The work recommended for the TSC Residence Hall Complex would be considered a Level 2 Alteration per IEBC 603.1 and 604.1, as the work areas being reconfigured (mainly the bathroom areas) under the project scope do not exceed 50% of the aggregate building area.

Other IEBC code research items included the following:

- Any new interior finishes must comply with current IBC (IEBC 702.1 & 702.2); Any existing non-compliant finishes serving a work area in exits & corridors must be replaced (IEBC 802.4) and if more than 50% of a floor area is being reconfigured then all existing non-compliant finishes in the exits & corridors serving the work area must be replaced (IEBC 802.4.1)
- Any required emergency escape windows in R-2 units (below grade) required by current IBC must be installed (IEBC 702.5)
- Existing interior vertical openings connecting 2 or 3 (maximum) floors must be upgraded with a minimum of 30 min-rated construction (IEBC 802.2.1 exception 11); Existing stairways serving floors that exceed 50% work area must be upgraded to be smoke-tight (IEBC 802.2.3)

- Elevation changes greater than 30 inches require guards where none are present, or where existing guards are in danger of collapsing or otherwise judged unsafe need to have compliant guards installed (IEBC 802.5.1, & 202, 115.1)
- Fire sprinklers are required in work areas that have exits & corridors shared by more than one tenant or serve an occupant load of 30 or more, when BOTH of the following conditions occur: 1.) the work area would be required to have a sprinkler system if it was new construction under current IBC, AND 2.) the work area exceeds 50% of the floor area. (Under a level 3 alteration, fire sprinklers are flat out required everywhere that they would be required in new construction under IBC.)
- Provide an automatic fire alarm in work areas, unless they have an existing approved fire alarm system (IEBC 803.4.1); where work area exceeds 50% of floor area, fire alarms shall be provided throughout the entire floor (IEBC 803.4.2) Refer to the Electrical Narrative in Section V. "Project Description" for more information.
- Individual dwelling and sleeping units shall be provided with smoke alarms (IEBC 803.4.3) and carbon monoxide alarms (IEBC 804.1).
- Means of egress are acceptable if they are compliant to the code in which they were originally built, unless judged unsafe by the building official (IEBC 805.2 ex. 2)
- Minimum number of exits per current IBC are required to be provided (IEBC 805.3.1; see 805.3.1.1 for allowable solutions/exceptions for existing buildings)
- Egress components serving work areas must be made compliant (IEBC 805.4 thru 805.11)
- IEBC Section 806 (General): Increased loads to any structural elements require structural upgrades to handle increased loads of 5% or more need to be replaced/upgraded unless can be demonstrated adequate through structural calculations.
- New electrical work in dwelling unit work areas must comply with current NEC (IEBC 807.3)
- Altered mechanical systems shall not provide less than ventilation values listed in IEBC 808.2, and local exhaust needs to be provided for new applicable mechanical components (IEBC 808.3). Refer to the Mechanical Narrative in Section III. "Justification" and Section V. "Project Description".
- Minimum quantities of plumbing fixtures per current IPC must be provided when occupancy load is increased by 20% or more.
- Only newly installed components (windows, walls, etc.) under the alteration are required to comply with IECC (IEBC 810.1).

### **New Utilities Required**

Due to the planned upgrades to the mechanical and plumbing systems, it is anticipated that upgraded electrical service will be required. Refer to the Electrical Narrative in Section V. "Project Description" for more information.

### **Building Construction**

In view of construction costs and scheduling, planned building construction is limited to interior renovation of the bathrooms and converting one sleeping room per dormitory for needed wet rooms (accessible restroom or laundry facility) and an entrance vestibule. Minor structural supports for the enlarging of small roof canopies and trellis structures are planned with this project. Demolition work is limited to non-rated wall demolition in the bathrooms, small exterior wall openings for wall vents, small interior wall and floor openings for piping infrastructure, and increasing door openings. Exterior screens and new storefronts are planned, while interior finishes, fixtures and accessories at the bathrooms and select areas of the sleeping room and lounges area are also planned.

### **Building Systems**

- There are temperature control distribution issues with the building, which will entail redesign and/or modification of the interior mechanical distribution system, and better thermal control of exterior walls with shading technologies. Refer to the Mechanical



- Narratives in Section III. “Justification” and Section V. “Project Description” for more information on mechanical systems.
- Plumbing systems are planned to be reconfigured for the bathrooms due to the current code deficient layouts. Refer to the Plumbing Narratives in Section III. “Justification” and Section V. “Project Description” for more information on plumbing systems.
  - Electrical systems, including lighting and fire alarm systems are planned to be upgraded. Refer to the Electrical Narratives in Section III. “Justification” and Section V. “Project Description” for more information on electrical systems.

#### IV.C. ALTERNATIVE ANALYSIS

The proposed TSC Residence Hall Complex project is critical for Trinidad State, as the dormitories serve a vital role for supporting students in their educational pursuits, and the College with its academic mission. Building maintenance is likewise critical for the efficient operation in providing a comfortable and functioning temporary residence for the building occupants. The TSC Residence Hall Complex project is the highest and best solution to address the present use of the dormitories and addressing health and life safety deficiencies.

Two alternatives are presented below for discussion. The College will continue to consider means of delivering the project in the most timely and cost effective manner.

**Option One: Continued use of existing buildings and do nothing.**

The impacts of this alternative will have long-term repercussions which ultimately affect growth potential for the College and its programs. Without the proper attention needed to maintain the buildings, shutdown of buildings is evitable, and the College will be required to seek alternative housing off-campus.

**Option Two: Demolish some or all the existing dormitories to build new dormitories**

This option can elect to save one or two existing buildings (Huggins and O'Connor), but looks to also build new dormitories. Given the current constraints of construction material and labor availability, the unpredictability of scheduling and current pricing volatility for some building products, building new may prove to be cost-prohibitive and not in the best interest for Trinidad State.

TSJC remains committed to make education opportunities accessible to all segments of its service areas and support its students. With insufficient housing, student engagement becomes difficult.


**V. PROJECT DESCRIPTION**

**V.A. RECOMMENDED PROJECT IMPROVEMENTS**

In the project scope review and evaluation stage, the Planning Team took a holistic approach to comprehend the existing buildings, building use, and infrastructure conditions, but particularly in the context of current market conditions and material and labor availability to arrive at viable solutions to meet TSC’s priorities and scheduling goals. Packaged options were initially explored with price ranges. The result is select solutions within a phased implementation.

**V.B. PROJECT PHASING**

This project is being planned to be implemented in three phases to best address TSC’s priority needs and scheduling goals. Phases I, II, and III are presented below followed by narratives.



*Figure M. Phase I recommended improvements. Anticipated completion: August 22, 2022. Source: Hall Architects.*


**RECOMMENDATION**  
 New air-cooled Chiller with chilled water piping distribution through existing piping trenches.

New fan coil units with cooling, heating, and ventilation through brick vent for improved IAQ and individual unit mounted or wireless wall thermostats in sleeping rooms and study lounges.  
 New HVAC air filtration for all air moving equipment. \*  
 Huggins and O'Connor sleeping rooms, apartments and study lounges.

**RECOMMENDATION**  
 Remove/repair exterior brick for new wall vents at exterior walls of sleeping rooms and study lounges, house new FCUs. Huggins and O'Connor.

**RECOMMENDATION**  
 Exterior sunscreens, accent roofs and new entrances, fencing. Johnson, Romero and Student Center

**RECOMMENDATION**  
 Redesigned layout of bathrooms, new laundry areas, all new plumbing fixtures. Johnson and Romero.




**RECOMMENDATION**  
 Upgrade electrical service entrance, main switchboard, and electrical panels to provide power to support updated HVAC. Huggins and O'Connor.

**RECOMMENDATION**  
 Improve building envelope with furred wall with closed-cell rigid insulation at exterior walls of sleeping rooms. Johnson.

New flooring, wall, ceiling finishes, murals – bathrooms, laundry areas, sleeping rooms, study lounges, corridors. Johnson and Romero.

New flooring, wall and ceiling treatments, mural, glass walls. Student Center Study Lounge

*Figure N. Phase II recommended improvements. Anticipated completion: August, 2024 Source: Hall Architects.*



**Figure O.** Phase III recommended improvements.  
Anticipated completion: August, 2025  
Source: Hall Architects.

## V.C. ARCHITECTURAL NARRATIVE

### **Modernizing**

One of the top priorities for this project was to address modernizing the overall appearance of the buildings. The Planning Team looked for targeted areas to minimally provide high impact solutions without the need to reface the buildings on the exterior, focusing on contemporary aesthetics and materials, to improve student interaction, engagement and gathering. The same focus on engagement and interaction was applied to the interiors; the public spaces used on a daily basis outside of sleeping rooms, namely the bathrooms and study spaces, are being refreshed with new finishes. Select photo murals that are pleasing to the eye enhance public spaces and add a sense of well-being and comfort that are desirable in student spaces.

### **Highlighting Building Entrances**

Wayfinding becomes a necessity in the post pandemic era, particularly with the need to address distancing. Dimensional lettering through purposeful signage to be read from a distance for visitors and residents, passers-by, keeps public movement intentional, avoids unintentional wandering into building and spaces. New public entries with modern storefronts and entrances with lighting for security invite and welcome.

### **Improving study experiences**

Places for study should be supportive of students and their individual styles of studying. Proper acoustics to creating public, semi-private and private areas with select partitions to define these spaces are key goals. Comfortable and modern furniture help not only to attract student use but keep students engaged in their studying.

These three principles – modernizing, highlighting building entrances and improving study experiences – were applied in the architectural solutions.

## V.D. MECHANICAL AND PLUMBING NARRATIVES

The Mechanical and Plumbing narratives are organized to correspond with the phased scopes of work planned for each building as part of the overall project:

Phase I: Romero Mechanical System (complete)  
 Johnson Mechanical System (partial)  
 Student Center Mechanical Systems (major equipment upgrades and addition, partial system distribution)

Phase II: Johnson Mechanical System (complete)  
 Huggins and O'Connor Mechanical System (complete)  
 Johnson and Romero Plumbing Systems

Phase III: Huggins and O'Connor Plumbing Systems

### **Johnson & Romero Residence Hall Mechanical Systems Upgrade Recommendations**

For Phase 1, Johnson and Romero Residence Halls, the recommended basis of design is to add mechanical cooling systems for all dormitory rooms and study areas. Also, recommended is the replacement of the existing fin-tube radiation heating systems with console fan coil units. ASHRAE Standard 62.1-2004 governs the minimum ventilation air rate requirements for buildings; it is proposed to exceed the minimum ventilation air rate to improve the current indoor air quality when natural ventilation is not available due to outdoor air temperatures. In addition, a complete replacement of the existing pneumatic control systems with building automation system DDC electronic control compatible with campus BAS (Building Automation System) is recommended. Each occupied space is recommended to have individual thermostat control.

An air-cooled chiller located to the east of the Student Center adjacent to 4<sup>th</sup> Avenue is recommended to provide mechanical cooling to the residence halls. For sound control measures, an enclosure is suggested to mitigate after-hours noise. It is noted PTAC (Packaged Terminal Air-Conditioner) units, similar to AC equipment used for motel lodging, besides room noise, were not considered due to the inability of these type of units to provide adequate ventilation and to maintain positive building pressurization without supplementation of a dedicated outside air unit.

Since the funding source will not permit new construction, it will be necessary to utilize the existing mechanical space as efficiently as possible to house chilled water pumps and air control systems. Therefore, the existing 60-year-old boiler and hot water system centrally located in the Student Center (double its median service life) is recommended to be replaced with high efficiency boiler systems that typically require half the area the old cast-iron boilers use. Please refer to the Student Center Mechanical Systems Upgrade section for further detail regarding the boiler plant.

As proposed above, the basis of design is to replace all baseboard fin-tube, cabinet unit heaters, convectors, and hot water coils approaching 61 years of use, with individual room fan coils with outside fresh air intakes through brick vents. The current hot water piping distribution system is a horizontal configuration on a floor-by-floor basis, which routes hot water supply and return piping through each dorm room and its adjacent neighbor. This distribution system is illustrated well on the existing as-built drawing detail no. 2 on sheet M-2 dated 6 October 1959 from the Dormitories for Trinidad State Junior College record drawing set.

Due to Phase I budgetary and building insulation envelope concerns, a dual-temperature HVAC system is recommended which utilizes the same supply and return piping loop to supply either chilled water during the cooling season or hot water during the heating season. Although this type of system is cost-effective by expending funds on only one set of pipes and pumps, the drawbacks include an automatic changeover control from heating to cooling and vice versa during

intermediate spring and fall seasons. It is not possible to simultaneously heat and cool different rooms with a 2-pipe system, however majority of spaces are equipped with operable windows. There is potential for North exposure rooms to be excessively cool or South exposure spaces to be excessively hot during days of large temperature swings.

As discussed in the architectural section, it is proposed to remove the existing restroom countertop lavatories and replace with a 4-station wall-mounted gradient sink utilizing sensor activated faucets and soap dispensers. The solid surface wash station shall be ADA compliant and IAPMO certified ready to be installed and will not require additional supply and trap insulation for handicap accessible. It is also noted the recent CDC guidelines mandated all drinking fountains and water coolers to be turned off due to COVID-19; however, bottle fillers were the exception. The cost estimate includes ICC/ANSI A117.1 compliant two-level electric water coolers with a bottle filling station providing 50°F drinking water temperature, one for each floor. For future phases, a complete gut of the existing plumbing systems is recommended.

Regarding the plumbing systems, under Phase II, a complete gut of the existing restrooms and showers is recommended, including water closets, lavatories, mop sinks, laundry sinks, and shower fixtures. Due to the age of the existing plumbing sanitary piping systems, major modifications to the existing soil waste, drain, and vent system are recommended. New DWV piping should be service weight ductile iron soil pipe with hubless mechanical joints using heavy-duty stainless steel no-hub couplings above the floor slab. Where underground repairs are made, either service weight ductile iron pipe or schedule 40 solid-core PVC are suggested. Any space above ceilings serving as a return air plenum cannot contain PVC or other plastic piping.

All new above-grade water pipe is recommended to be type L, hard drawn copper with lead-free solder joints; below-grade shall be type K. All water piping will be insulated with fiberglass pipe insulation meeting or exceeding minimum energy conservation code requirements with 25/50 smoke/flame rating. Domestic water valves 2" and smaller shall be two piece ball valves, and 2-1/2" and larger shall be butterfly type.

For cost estimating, wall-hung elongated flushometer type water closets shall be 1.28 gallon per flush to comply with EPA Water-Sense compliance as adopted by the state of Colorado. Each toilet shall be equipped with hardwired electronic sensor operated flush valves. ADA fixtures shall be provided in accordance with Architect's layout. Urinals shall be white vitreous china with mating wall carrier equipped with hardwired electronic sensor operated flush valves rated at 0.5 gallons per flush per EPA Water-Sense requirements.

**Student Center Mechanical Systems Upgrade Recommendations**

It is proposed replace the existing 61-year-old boiler system (including distribution pumps, expansion tank, boiler feed, air dirt separation, etc.) past its median service life. Redundancy of two boilers is recommended, each to be sized at minimum 60% of the total heat load. Converse to the upgrades at Huggins and O'Connor Halls, it is recommended to have a separate domestic hot water heating system with redundancy.

Provide a low profile air handler unit or blower coil to be connected to the original duct to serve the lounge and common kitchen area is recommended. It is noted the existing heating & ventilating unit installed above the ceiling is difficult to access. Original record drawings state "NOTE: SPACE LIMITATIONS ARE CRITICAL" on the equipment detail. It is proposed to closely coordinate space renovation with the architect to maximize the available space for the mechanical equipment, including the provision of a service platform to accommodate new equipment with cooling capacity. The existing ductwork is recommended to be cleaned per NADCA standards.

Replacement of the common men's and women's single-user restroom and apartment/quarantine area with new handicap code compliant plumbing fixtures and trim meeting the EPA mandated efficiency requirements are recommended.

### **Huggins Residence Hall Mechanical Systems Upgrade Recommendations**

The existing condenser boiler system is entering its 12<sup>th</sup> heating season and is recommended to remain. The formation of scale on the boiler and piping reduces system efficiency. As previously noted, a new water chemical (or mechanical) treatment program is recommended, starting with a water sample. Chemical water treatment may include oxygen scavengers, sludge conditioners, amines, and pH buffers. Typical mechanical water treatment systems include using softeners, deaerators, economizers, reverse osmosis and other means.

If the boilers are operated with a 160°F or higher leaving water temperature serving terminal units with a 20°F temperature drop, the boilers are never operating at the condensing mode and most likely at 85% efficiency. It is recommended to replace all baseboard fin-tube and hot water coil approaching 55 years of use with high delta T rated equipment.

The basis of design for air conditioning systems is to provide full cooling. In order to provide cooling for all the occupied spaces in this dormitory, two different systems types are offered. The first recommendation is to provide a 4-pipe cooling system with an air-cooled chiller within sound mitigating enclosure (high cost range in reference to the cost estimate). For purposes of the cost estimation, a nominal 100 ton air-cooled chiller de-rated for altitude and 40% glycol was assumed.

For budgetary concerns, the second recommendation is a dual-temperature HVAC system which utilizes the same supply and return piping loop to supply either chilled water during the cooling season or hot water during the heating season. Please see discussion under Phase I.

For laundry dryer exhaust improvements to reduce lint accumulation and for ease of preventive maintenance, it is recommended to provide an inline lint trap at each dryer, and utilize booster fan (UL Listed DEDPV-705) with a built-in fire-stat.

As noted in the above general section, a complete gut of the existing plumbing systems is recommended. For the washroom entry into the East and West toilet/shower spaces, is proposed to remove the 6 wall hung lavatories and replace with a 4-station wall-mounted gradient sink utilizing sensor activated faucets and soap dispensers. The solid surface wash station shall be ADA compliant and IAPMO certified ready to be installed and will not require additional supply and trap insulation for handicap accessible. Showers to be upgraded as described under the general section above and per the architectural narrative.

As previously noted, CDC COVID-19 guidelines mandated nonuse of water coolers. For dormitories, a refrigerated bottle filling only station could be considered.

Regarding the plumbing systems, a complete gut of the existing restrooms and showers are recommended, including water closets, lavatories, mop sinks, laundry sinks, and shower fixtures. Due to the age of the existing plumbing sanitary piping systems, major modifications to the existing soil waste, drain, and vent system are recommended. New DWV piping should be service weight ductile iron soil pipe with hubless mechanical joints using heavy-duty stainless steel no-hub couplings above the floor slab. Where underground repairs are made, either service weight ductile iron pipe or schedule 40 solid-core PVC are suggested. Any space above ceilings serving as a return air plenum cannot contain PVC or other plastic piping. Refer also to the probable opinion of cost estimates for an itemization of plumbing fixtures to be replaced for this facility.

All new above-grade water pipe is recommended to be type L, hard drawn copper with lead-free solder joints; below-grade shall be type K. All water piping will be insulated with fiberglass pipe insulation meeting or exceeding minimum energy conservation code requirements with 25/50 smoke/flame rating. Domestic water valves 2" and smaller shall be two piece ball valves, and 2-1/2" and larger shall be butterfly type.



For cost estimating, wall-hung elongated flushometer type water closets shall be 1.28 gallon per flush to comply with EPA Water-Sense compliance as adopted by the state of Colorado. Each toilet shall be equipped with hardwired electronic sensor operated flush valves. ADA fixtures shall be provided in accordance with Architect's layout. Urinals shall be white vitreous china with mating wall carrier equipped with hardwired electronic sensor operated flush valves rated at 0.5 gallons per flush per EPA Water-Sense requirements.

**O'Connor Residence Hall Mechanical Systems Upgrade Recommendations**

Please refer to Huggins Hall for similar recommendations regarding the existing boilers to remain, chemical treatment, replacement of heating terminal units, etc.

As noted in the above general section, a complete gut of the existing plumbing systems is recommended. For the restroom renovation, is proposed to remove the countertop lavatories and replace with a 4-station wall-mounted gradient sink utilizing sensor activated faucets and soap dispensers. The solid surface wash station shall be ADA compliant and IAPMO certified ready to be installed and will not require additional supply and trap insulation for handicap accessible. Showers to be upgraded as described under the general section above and per the architectural narrative.

Refer also to the probable opinion of cost estimates for an itemization of plumbing fixtures and trim to be replaced for this facility.

**Dormitory Fire Protection Systems**

Dormitory renovation projects should be protected throughout by an approved supervised automatic sprinkler system installed in accordance with the requirements specified in NFPA 13, Installation of Sprinkler Systems, or NFPA 13R, Sprinkler Systems in Residential Occupancies Up to and Including Four Stories in Height, as appropriate and other fire codes referenced therein. Estimated opinion of construction cost ranges from \$4 to \$8 per square foot excluding fire main upgrades to the building and architectural elements to conceal piping.

**V.D. ELECTRICAL NARRATIVES**

**Johnson Residence Hall Electrical Systems Upgrade Recommendations**

A new electrical service for the student center would support the existing load in that building plus support cooling for the occupied space. Scope for this upgrade would be a larger utility transformer, replacement MDP, replacement panelboards, and HVAC equipment load support. Estimated construction cost is \$148,000.

New exterior lighting fixtures and controls would be installed around the entire building. Estimated construction cost is \$42,000.

All fire alarm are recommended to be replaced with current technology devices. As an example, a typical code compliant sleeping room should be equipped with a photoelectric smoke detector, a carbon monoxide detector (520Hz T4 signal), a strobe device and a low frequency (520Hz T3 signal) sounder. The corridors, restrooms and common areas should be equipped ADA compliant audio/visual notification devices. Exit paths should be equipped with manual pull stations. Estimated construction cost is \$230,000.

**Romero Residence Hall Electrical Systems Upgrade Recommendations**

A new electrical service for the student center would support the existing load in that building plus support cooling for the occupied space. Scope for this upgrade would be a larger utility transformer, replacement MDP, replacement panelboards, and HVAC equipment load support. Estimated construction cost is \$145,000.

New exterior lighting fixtures and controls would be installed around the entire building. Estimated construction cost is \$42,000.

Similar to Johnson Hall, a fire alarm upgrade is suggested. Estimated construction cost is \$177,000.

**Student Center Electrical Systems Upgrade Recommendations**

A new electrical service for the student center would support the existing load in that building plus support cooling for the occupied space. Scope for this upgrade would be a larger utility transformer, replacement MDP, replacement panelboards, and HVAC equipment load support. Estimated construction cost is \$126,000. New exterior lighting fixtures and controls would be installed around the entire building. Estimated construction cost is \$42,000.

Fire alarm upgrade is suggested. Estimated construction cost is \$79,000.

**Huggins Residence Hall Electrical Systems Upgrade Recommendations**

All of the electrical services must be upgraded. Original services are past serviceable life and installed with poor design. New electrical transformers, distribution, and panelboards are recommended.

Exterior lighting must be upgraded for security and efficiency. Full-cutoff wall-pack LED fixtures with lighting inverter and astronomic timeclock are recommended. New exterior lighting fixtures and controls would be installed around the entire building. Estimated construction cost is \$65,000.

All fire alarm are recommended to be replaced with current technology devices. As an example, a typical code compliant sleeping room should be equipped with a photoelectric smoke detector, a carbon monoxide detector (520Hz T4 signal), a strobe device and a low frequency (520Hz T3 signal) sounder. The corridors, restrooms and common areas should be equipped ADA compliant audio/visual notification devices. Exit paths should be equipped with manual pull stations. Estimated opinion of construction cost is \$300,000.

**O'Connor Residence Hall Electrical Systems Upgrade Recommendation**

A new electrical service for the student center would support the existing load in that building plus support cooling for the occupied space. Scope for this upgrade would be a larger utility transformer, replacement MDP, replacement panelboards, and HVAC equipment load support. Estimated construction cost is \$129,000.

New exterior lighting fixtures and controls would be installed around the entire building. Estimated construction cost is \$52,000.

All fire alarm are recommended to be replaced with current technology devices. As an example, a typical code compliant sleeping room should be equipped with a photoelectric smoke detector, a carbon monoxide detector (520Hz T4 signal), a strobe device and a low frequency (520Hz T3 signal) sounder. The corridors, restrooms and common areas should be equipped ADA compliant audio/visual notification devices. Exit paths should be equipped with manual pull stations. Estimated construction cost is \$250,000.

## V.E. CONCEPTUAL PLANS AND IMAGES

### Priorities

The following plans and images are organized to reflect priorities and recommendations by the Planning team.

### Priority: Comfortable spaces

At a basic level, dormitory living spaces should be places that are comfortable. Thermal comfort translates into a positive experience of a space.

Solutions included:

- Sleeping rooms: improving the performance of the existing building envelope with increased R-value. Provide an interior furred wall with R-12 polyiso rigid insulation. Provide external shading devices on south-facing walls to divert sun's rays. Mimic existing architecture details in a modern vernacular.




*Existing south-facing  
Johnson Residence Hall*



***Proposed exterior treatments for Johnson Residence Hall / Romero Residence Hall include metal trellis members anchored to precast panels and wire mesh screen panels to cover select brick surfaces and provide shade to sleeping rooms facing south. Source: Hall Architects.***

- Enhance the experience of existing study spaces and lounge areas where multiple students gather and visit with improved mechanical thermal comfort. Update material aesthetics to modern ideals. Provide a variety of furniture to suit a variety of learning styles, address private and semi-private. Take advantage of natural lighting augmented with newer LED lighting schemes. Provide glass walls for a semi-private study group room, plenty of white boards.



Existing Student Center



**Proposed interior refresh of the Student Center** includes wood clouds as both ceiling and walls, new vibrant and durable carpet tile, new furniture, new whiteboards, a glass wall to enclose a partial private study group room. The Student Center lounge spaces and all other dormitory study lounge spaces are planned to receive AC cooling. Source: Hall Architects.

- Incorporate biophilic design by installing larger than life movable photo murals of local attractive natural scenery in high traffic interior areas to provide a sense of calm and belonging. Some worthy candidates for mural subjects include the following. Photo sources: Various online imagery:



Fisher's Peak



Trinidad Lake



Spanish Peaks

**Priority: The welcoming front door, Romero Residence Hall**

Defining the front door experience of a dormitory building is important in forming living space connections and establishing a sense of place. Provide dimensional metal letters above the entry with security cameras. A modern-looking metal guardrail/fencing treatment to replace an old dated fence is transformative.



*Existing street-facing Romero Residence Hall entrance.*



***Proposed redesign of Romero Residence Hall street side entrance includes modern fence detail that clearly directs to the entry. Source: Hall Architects.***

**Priority: The welcoming front door, O'Connor Residence Hall**

Redefine the entrances of O'Connor Residence Hall with dimensional lettering and extended canopies to give clear visibility. Provide updated exterior lighting and security cameras.



*Existing O'Connor Residence Hall side entrance.*




*Existing O'Connor Residence Hall facing Pine Street.*




***Proposed redesign of O'Connor Residence Hall Pine Street entrance*** includes repurposing one dorm sleeping room for a welcoming larger entry vestibule with new glass storefront, and a small; ground level student commons area. Provides building with identifiable front door. Source: Hall Architects.

**Priority: Redesign bathroom layouts that are accessible and promote health, safety, wellness, and personal privacy – Romero and Johnson, O’Connor similar.**

Demolish plumbing walls, ceilings, plumbing fixtures and floor finishes. Upgrading to modern finishes and lighting will contribute to well-being for improved sanitary conditions. Reorient plumbing walls to create proper code-compliant aisles and movement around bathroom fixtures. Move laundry function out of the bathrooms and repurpose one adjacent dorm sleeping room into a laundry room for the whole dormitory.



*Existing first floor, bathroom group of Johnson Residence Hall, Romero similar. Source: Hall Architects.*



**Proposed redesign of bathroom group** includes demolition of plumbing walls, floor finishes, plumbing fixtures. Utilize hygienic solid surfaces for shower partitions, trough sinks, and wall liners; employ automatic sensor faucets and soap dispensers; low maintenance epoxy flooring; improve lighting. Plan shows new consolidated laundry room. Source: Hall Architects.

**Priority: Provide outdoor open spaces that invite play and sport, student camaraderie.** The two recreational areas bordering O'Connor Residence Hall have the opportunity of being highly usable recreational spaces employing low maintenance artificial turf surfaces

Potential solutions:

- Replace the existing tennis court with a futsal-sized field; futsal field will provide year-round practice for TSC soccer athletes and recreation for other TSC students.
- Regrade existing grass field with level artificial surface, marked for softball and football.



*Existing tennis court north of O'Connor.*



*Existing grass field west of O'Connor.*



***Proposed redesign of grass field and tennis court*** includes regrading the large field and installing artificial turf; replacing the tennis court with artificial turf for a futsal-sized field. Source: Sprinturf®.



**V.F. PROJECT POSSIBLE COST ESTIMATES**

The following pages provide the estimates of project possible costs broken down by building for the architectural, mechanical, plumbing and electrical disciplines, and separate breakout options for fire protection (sprinkler system) and replacement windows.

**PHASES 1 & 2 STUDENT CENTER:**

**TRINIDAD STATE COLLEGE - RESIDENCE HALL COMPLEX - STUDENT CENTER**

Program Plan Phase - Estimate of Probable Cost  
8/31/2021 DRAFT

**PHASE 1 RENOVATION**

	Unit Cost	Unit	Quantity	Est'd Cost	Total
					GC & Contingency mark-ups
<b>Phase 1 Base Bid MEP Construction Total (August 2021)</b>				<b>1,149,775</b>	
<b>Phase 1 Base Bid Construction Total (August 2022 projected)</b>				<b>5.00%</b>	<b>1,210,289</b>

**PHASE 2 RENOVATION**

	Unit Cost	Unit	Quantity	Est'd Cost	Total
Demo lounge floor finishes	0.30	sf	1600	480	
Glass walls with slider doors	30,000.00	ls	1	28,000	
New furred wall with R12 polyiso	8.65	sf	3540	30,621	
Study lounge carpet tile	6.00	sf	1600	9,600	
Ceiling clouds	72,000.00	ls	1	72,000	
Mural "Palladium" allowance	5,000.00	ls	1	5,000	
					145,701
Exterior screen walls	100,000.00	ls	1	80,000	
					80,000
BASE RENOVATION Subtotal				225,701	
General Conditions 18%	0.18			40,626	
Contractor's Fee 8%	0.08			18,056	
				Subtotal	284,383
18% Conceptual Design Contingency	0.18			51,189	
<b>Phase 2 Base Bid Construction Total (August 2024)</b>				<b>335,572</b>	
					48.68% GC & Contingency mark-ups
<b>Phase 2 Base Bid MEP Construction Total (August 2024)</b>				<b>315,515</b>	
<b>Phase 2 Base Bid Construction Total (August 2024 projected)</b>				<b>7.00%</b>	<b>696,663</b>

**PHASE 1 ROMERO:**

**TRINIDAD STATE COLLEGE - RESIDENCE HALL COMPLEX - ROMERO RESIDENCE HALL**

Program Plan Phase - Estimate of Probable Cost  
8/31/2021

**PHASE 1 RENOVATION**

	Unit Cost	Unit	Quantity	Est'd Cost	Total
<u>First Floor</u>					
Sawcut exterior wall for brick vents	1,265.00	ea	18	22,770	
New furred wall at FCU's only	55.00	ea	18	990	23,760
<u>Second Floor</u>					
Sawcut exterior wall for brick vents	1,265.00	ea	18	22,770	
New furred wall at FCU's only	55.00	ea	18	990	23,760
BASE RENOVATION Subtotal				47,520	
General Conditions 18%	0.18			8,554	
Contractor's Fee 8%	0.08			3,802	
			Subtotal	59,875	
30% Conceptual Design Contingency	0.30			17,963	
<b>Phase 1 Base Bid Construction Total (August 2021)</b>				<b>77,838</b>	<b>63.80%</b>
<b>Phase 1 Base Bid MEP Construction Total (August 2021)</b>				<b>315,000</b>	<b>GC &amp; Contingency mark-ups</b>
<b>Phase 1 Base Bid Construction Total (August 2022 projected)</b>				<b>7.00%</b>	<b>420,336</b>

PHASE 2 ROMERO:

**PHASE 2 RENOVATION**

	Unit Cost	Unit	Quantity	Est'd Cost	Total
<u>First Floor</u>					
Demo existing entrance storefront and door	366.00	ea	2	732	
Demo Janitor Closet	1.20	sf	26	31	
Demo Room 105 walls, finishes	0.65	sf	176	114	
Demo Restroom floors (for new drains), plumbing walls and ceilings, repair walls	1.20	sf	346	415	
Demo corridor & lounge ceilings	0.45	sf	1005	452	
Sawcut exterior wall for brick vents	1,265.00	ea	18	22,770	
New furred wall with R12 polyiso	8.65	sf	306	2,647	
Study lounge upgrades (paint, carpet tile, wall base, select furniture)	5,000.00	ls	1	5,000	
Restroom Upgrades (epoxy floor, solid surfaces, partitions, select tiled walls)	55,000.00	ea	1	55,000	
Room 105 converted to Laundry Room/Janitor Closet	10,200.00	ea	1	10,200	
New Corridor ceiling finish	2.25	sf	1005	2,261	
Mural "Palladium" allowance	6,500.00	ls	1	6,500	
					106,123
<u>Second Floor</u>					
Demo Janitor Closet	1.20	sf	26	31	
Demo Restroom floors (for new drains), plumbing walls and ceilings, repair walls	1.20	sf	346	415	
Demo corridor & lounge ceilings	0.45	sf	1005	452	
Sawcut exterior wall for brick vents	1,265.00	ea	18	22,770	
New furred wall with R12 polyiso	8.65	sf	306	2,647	
Study lounge upgrades (paint, carpet tile, wall base, select furniture)	5,000.00	ls	1	5,000	
Restroom Upgrades (epoxy floor, solid surfaces, partitions, select tiled walls)	55,000.00	ea	1	55,000	
New Corridor ceiling finish	2.25	sf	1005	2,261	
Mural "Palladium" allowance	4,000.00	ls	1	4,000	
					92,577
<u>Building Exterior Work</u>					
New metal trellis structure w/ attachment to ex. precast panels	5,500.00	ea	24	132,000	
New metal screen	3,350.00	ea	48	160,800	
New additional flat roof	12,000.00	ls	2	24,000	
New dimensional letters	1,500.00	ea	2	3,000	
					319,800
BASE RENOVATION Subtotal				518,500	
General Conditions 18%	0.18			93,330	
Contractor's Fee 8%	0.08			41,480	
			Subtotal	653,310	
30% Conceptual Design Contingency	0.30			195,993	
			<b>Phase 2 Base Bid Construction Total (August 2022)</b>	<b>849,303</b>	63.80% GC & Contingency mark-ups
			<b>Phase 2 Base Bid MEP Construction Total (August 2022)</b>	<b>350,000</b>	
			<b>Phase 2 Base Bid Construction Total (August 2022 projected)</b>	<b>1,283,254</b>	

**PHASE 1 JOHNSON:**

**TRINIDAD STATE COLLEGE - RESIDENCE HALL COMPLEX - JOHNSON RESIDENCE HALL**

Program Plan Phase - Estimate of Probable Cost  
8/31/2021

**PHASE 1 RENOVATION**

	Unit Cost	Unit	Quantity	Est'd Cost	Total
Phase 1 Base Bid MEP Construction Total (August 2021)				102,600	
Phase 1 Base Bid Construction Total (August 2022 projected)				5.00%	108,000

**PHASE 2 JOHNSON:**

**PHASE 2 RENOVATION**

First Floor

	Unit	Quantity	Est'd Cost	Total
Sawcut exterior wall for brick vents	1,265.00 ea	18	22,770	
New furred wall at FCU's only	55.00 ea	18	990	23,760
	1,265.00 ea	18	22,770	
	55.00 ea	18	990	23,760
	1,265.00 ea	18	22,770	
	55.00 ea	18	990	23,760

First Floor

Demo existing entrance storefront and door	366.00 ea	2	732	
Demo Janitor Closet	1.20 sf	26	31	
Demo Room 105 walls, finishes	0.65 sf	176	114	
Demo Restroom floors (for new drains), plumbing walls and ceilings, repair walls	1.20 sf	346	415	
Demo corridor & lounge ceilings	0.45 sf	1005	452	
New furred wall with R12 polyiso	8.65 sf	306	2,647	
Study lounge upgrades (paint, carpet tile, wall base, select furniture)	5,000.00 ls	1	5,000	
Restroom Upgrades (epoxy floor, solid surfaces, partitions, select tiled walls)	55,000.00 ea	1	55,000	
Room 105 converted to Laundry Room/Janitor Closet	10,200.00 ea	1	10,200	
New Corridor ceiling finish	2.25 sf	1005	2,261	
Mural "Palladium" allowance	6,500.00 ls	1	6,500	
				83,353

Second Floor

Demo Janitor Closet	1.20 sf	26	31	
Demo Restroom floors (for new drains), plumbing walls and ceilings, repair walls	1.20	346	415	
Demo corridor & lounge ceilings	0.45 sf	1005	452	
New furred wall with R12 polyiso	8.65 sf	306	2,647	
Study lounge upgrades (paint, carpet tile, wall base, select furniture)	5,000.00 ls	1	5,000	
Restroom Upgrades (epoxy floor, solid surfaces, partitions, select tiled walls)	55,000.00 ea	1	55,000	
New Corridor ceiling finish	2.25 sf	1005	2,261	
Mural "Palladium" allowance	4,000.00 ls	1	4,000	
				69,807

**PHASE 2 JOHNSON (Continued):**

<u>Third Floor</u>			
Demo Janitor Closet	1.20 sf	26	31
Demo Restroom floors (for new drains), plumbing walls and ceilings, repair walls	1.20	346	415
Demo corridor & lounge ceilings	0.45 sf	1005	452
New furred wall with R12 polyiso	8.65 sf	306	2,647
Study lounge upgrades (paint, carpet tile, wall base, select furniture)	5,000.00 ls	1	5,000
Restroom Upgrades (epoxy floor, solid surfaces, partitions, select tiled walls)	55,000.00 ea	1	55,000
New Corridor ceiling finish	2.25 sf	1005	2,261
Mural "Palladium" allowance	4,000.00 ls	1	4,000
			69,807
<u>Building Exterior Work</u>			
New metal trellis structure w/ attachment to ex. precast panels	5,500.00 ea	24	132,000
New metal screen	3,350.00 ea	48	160,800
New additional flat roof	12,000.00 ls	2	24,000
New dimensional letters	1,500.00 ea	2	3,000
			319,800
BASE RENOVATION Subtotal			614,047
General Conditions 18%	0.18		110,528
Contractor's Fee 8%	0.08		49,124
		Subtotal	773,699
18% Conceptual Design Contingency	0.18		139,266
		<b>Phase 2 Base Bid Construction Total (August 2024)</b>	<b>912,965</b>
			48.68%
		<b>Phase 2 Base Bid MEP Construction Total (August 2024)</b>	<b>1,500,000</b>
		<b>Phase 2 Base Bid Construction Total (August 2024 projected)</b>	<b>2,581,872</b>

**PHASE 2 HUGGINS:**

**TRINIDAD STATE COLLEGE - RESIDENCE HALL COMPLEX - HUGGINS RESIDENCE HALL**

Program Plan Phase - Estimate of Probable Cost  
8/31/2021

**PHASE 2 RENOVATION**

	Unit Cost	Unit	Quantity	Est'd Cost	Total
<u>First Floor</u>					
Sawcut exterior wall for brick vents	1,265.00	ea	28	35,420	
New furred wall at FCU's only	55.00	ea	28	1,540	
					36,960
<u>Second Floor</u>					
Sawcut exterior wall for brick vents	1,265.00	ea	31	39,215	
New furred wall at FCU's only	55.00	ea	31	1,705	
					40,920
<u>Third Floor</u>					
Sawcut exterior wall for brick vents	1,265.00	ea	26	32,890	
New furred wall at FCU's only	55.00	ea	26	1,430	
					34,320
<u>First Floor</u>					
Demo existing entrance storefront and door	366.00	ea	3	1,098	
Demo corridor & lounge ceilings	0.45	sf	2446	1,101	
Demo lounge floor finishes	0.30	sf	924	277	
New furred wall with R12 polyiso	8.65	sf	3540	30,621	
Study lounge carpet tile	6.00	sf	924	5,544	
Converting Dorm Room 103 into accessible restroom/shower & janitor closet (solid surface shower basin, solid surface panels, ceramic tile wall finish, epoxy flooring, restroom accessories)	20,000.00	ea	1	20,000	
Corridor & lounge ceiling finish (lay-in ceiling tiles)	2.25	sf	2446	5,504	
Retrofit existing showers with solid surface panels	350.00	ea	8	2,800	
Restroom shower bulkhead w/ solid surfacing	645.00	ea	2	1,290	
Clean/Restore existing finishes	1.30	sf	10780	14,014	
New entrance doors	18,200.00	ls	1	18,200	
Mural "Palladium" allowance	6,500.00	ls	1	6,500	
					106,948
<u>Second Floor</u>					
Demo corridor & lounge ceilings	0.45	sf	1826	822	
Demo lounge floor finishes	0.30	sf	304	91	
New furred wall with R12 polyiso	8.65	sf	3540	30,621	
Study lounge carpet tile	6.00	sf	304	1,824	
Corridor & lounge ceiling finish (lay-in ceiling tiles)	2.25	sf	1826	4,109	
Retrofit existing showers with solid surface panels	350.00	ea	8	2,800	
Restroom shower bulkhead w/ solid surfacing	645.00	ea	2	1,290	
Apartment carpet tile	6.00	sf	912	5,472	
Clean/Restore existing finishes	1.30	sf	9506	12,358	
Mural "Palladium" allowance	4,000.00	ls	1	4,000	
					63,386
<u>Third Floor</u>					
Demo corridor & lounge ceilings	0.45	sf	1826	822	
Demo lounge floor finishes	0.30	sf	304	91	
New furred wall with R12 polyiso	8.65	sf	3540	30,621	
Study lounge carpet tile	6.00	sf	304	1,824	
Corridor & lounge ceiling finish (lay-in ceiling tiles)	2.25	sf	1826	4,109	
Retrofit existing showers with solid surface panels	350.00	ea	8	2,800	
Restroom shower bulkhead w/ solid surfacing	645.00	ea	2	1,290	
Clean/Restore existing finishes	1.30	sf	8336	10,837	
Mural "Palladium" allowance	4,000.00	ls	1	4,000	
					56,393
BASE RENOVATION Subtotal				226,728	
General Conditions 18%	0.18			40,811	
Contractor's Fee 8%	0.08			18,138	
			Subtotal	285,677	

**PHASE 2 HUGGINS (Continued)**

18% Conceptual Design Contingency	0.18	51,422	
<b>Phase 2 Base Bid Construction Total</b>		<b>337,099</b>	48.68% GC & Contingency mark-ups
<b>Phase 2 Base Bid MEP Construction Total</b>		<b>1,500,000</b>	
<b>Phase 2 Base Bid Construction Total (August 2024 projected)</b>		<b>7.00%</b>	<b>1,965,696</b>

**PHASE 3 HUGGINS:**

**PHASE 3 RENOVATION**

	Unit Cost	Unit	Quantity	Est'd Cost	Total
<b>Building Exterior Work</b>					
New metal trellis structure w/ attachment to ex. masonry wall	3,575.00	ea	21	75,075	
New metal screen	1,875.00	ea	30	56,250	
Steel accent fascia	18.00	lf	116	2,088	
New dimensional letters	1,500.00	ea	1	1,500	
					134,913
<b>BASE RENOVATION Subtotal</b>				134,913	
General Conditions 18%	0.18			24,284	
Contractor's Fee 8%	0.08			10,793	
			<b>Subtotal</b>	169,990	
18% Conceptual Design Contingency	0.18			30,598	
<b>Phase 3 Base Bid Construction Total</b>				<b>200,589</b>	48.68% GC & Contingency mark-ups
<b>Phase 3 Base Bid MEP Construction Total</b>				<b>800,000</b>	
<b>Phase 3 Base Bid Construction Total (August 2025 projected)</b>		<b>7.00%</b>		<b>1,070,630</b>	

PHASE 2 O'CONNOR:

TRINIDAD STATE COLLEGE - RESIDENCE HALL COMPLEX - O'CONNOR RESIDENCE HALL

Program Plan Phase - Estimate of Probable Cost  
8/31/2021

PHASE 2 RENOVATION

	Unit Cost	Unit	Quantity	Est'd Cost	Total
<u>First Floor</u>					
Demo/sawcut new entrance in exterior wall	4,000.00	ls	1	4,000	
Demo Restroom floors (for new drains), plumbing walls and ceilings, repair walls	1.20	sf	400	480	
Demo corridor ceilings	0.45	sf	768	346	
New furred wall with R12 polyiso	8.65	sf	1320	11,418	
Restroom Upgrades (epoxy floor, solid surfaces, partitions, select tiled walls)	55,000.00	ea	1	55,000	
New Corridor ceiling finish	2.25	sf	768	1,728	
New Corridor carpet tile	6.00	sf	768	4,608	
New Entry LVT flooring	5.15	sf	190	979	
New entrance doors	12,000.00	ls	1	12,000	
New entry wooden slat ceiling	34.50	sf	110	3,795	
Mural "Palladium" allowance	6,500.00	ls	1	6,500	
					100,853
<u>Second Floor</u>					
Demo Restroom floors (for new drains), plumbing walls and ceilings, repair walls	1.20	sf	400	480	
Demo corridor ceilings	0.45	sf	686	309	
New furred wall with R12 polyiso	8.65	sf	2568	22,213	
Restroom Upgrades (epoxy floor, solid surfaces, partitions, select tiled walls)	55,000.00	ea	1	55,000	
New Corridor ceiling finish	2.25	sf	686	1,544	
New Corridor carpet tile	6.00	sf	768	4,608	
New Housing Director apartment carpet tile	6.00	sf	911	5,466	
New Housing Director kitchen LVT flooring	5.15	sf	151	778	
Mural "Palladium" allowance	4,000.00	ls	1	4,000	
					94,397
<u>Third Floor</u>					
Demo Restroom floors (for new drains), plumbing walls and ceilings, repair walls	1.20	sf	400	480	
Demo corridor ceilings	0.45	sf	686	309	
New furred wall with R12 polyiso	8.65	sf	2568	22,213	
Restroom Upgrades (epoxy floor, solid surfaces, partitions, select tiled walls)	55,000.00	ea	1	55,000	
New Corridor ceiling finish	2.25	sf	686	1,544	
New Corridor carpet tile	6.00	sf	768	4,608	
New Lounge carpet tile	6.00	sf	593	3,558	
New Lounge kitchenette LVT flooring	5.15	sf	41	211	
Mural "Palladium" allowance	4,000.00	ls	1	4,000	
					91,923
BASE RENOVATION Subtotal				287,173	
General Conditions 18%	0.18			51,691	
Contractor's Fee 8%	0.08			22,974	
			Subtotal	361,838	
18% Conceptual Design Contingency	0.18			65,131	
			<b>Phase 2 Base Bid Construction Total</b>	<b>426,968</b>	48.68% GC & Contingency mark-ups
			<b>Phase 2 Base Bid MEP Construction Total</b>	<b>1,416,504</b>	
			<b>Phase 2 Base Bid Construction Total (August 2024 projected)</b>	<b>7.00%</b>	<b>1,972,515</b>



**PHASE 3 O'CONNOR:**

**PHASE 3 RENOVATION**

	Unit Cost	Unit	Quantity	Est'd Cost	Total
<u>Building Exterior Work</u>					
New metal trellis structure w/ attachment to ex. masonry wall	3,575.00	ea	14	50,050	
New metal screen (cont. 3 stories)	4,550.00	ea	6	27,300	
New additional flat roof	6,750.00	ls	2	13,500	
New dimensional letters	1,500.00	ea	2	3,000	
					93,850
BASE RENOVATION Subtotal				381,023	
General Conditions 18%	0.18			68,584	
Contractor's Fee 8%	0.08			30,482	
			Subtotal	480,089	
18% Conceptual Design Contingency	0.18			86,416	
			<b>Phase 3 Base Bid Construction Total</b>	<b>566,505</b>	<b>48.68%</b>
					<b>GC &amp; Contingency mark-ups</b>
			<b>Phase 3 Base Bid MEP Construction Total</b>	<b>800,000</b>	
			<b>Phase 3 Base Bid Construction Total (August 2025 projected)</b>	<b>7.00%</b>	<b>1,462,161</b>

**PHASE 3 SITE IMPROVEMENTS:**

**TRINIDAD STATE COLLEGE - RESIDENCE HALL COMPLEX - SITE IMPROVEMENTS**

Program Plan Phase - Estimate of Probable Cost  
8/31/2021

**PHASE 3 RENOVATION**

	Unit Cost	Unit	Quantity	Est'd Cost	Total
<u>Site improvements</u>					
New football field and softball field, incl. grading, retaining wall	500,000.00	ls	1	500,000	
New futsal field	150,000.00	ls	1	150,000	
New parking lot, incl. security features	350,000.00	ls	1	350,000	
					1,000,000
BASE RENOVATION Subtotal				1,000,000	
General Conditions 18%	0.18			180,000	
Contractor's Fee 8%	0.08			80,000	
			Subtotal	1,260,000	
18% Conceptual Design Contingency	0.18			226,800	
			<b>Phase 3 Base Bid Construction Total</b>	<b>1,486,800</b>	<b>48.68%</b>
					<b>GC &amp; Contingency mark-ups</b>
			<b>Phase 3 Base Bid MEP Construction Total</b>	<b>150,000</b>	
			<b>Phase 3 Base Bid Construction Total (August 2025 projected)</b>	<b>7.00%</b>	<b>1,751,376</b>

**PHASE I SUMMARY – August 2022**

Construction Costs		1,738,625
Student Center	1,210,289	
Romero	420,336	
Johnson	108,000	
Project Soft Costs*		433,000
<b>TOTAL PHASE I COSTS</b>		<b>\$ 2,171,625</b>

**PHASE II SUMMARY – August 2024**

Construction Costs		8,500,000
Student Center	696,663	
Romero	1,283,254	
Johnson	2,581,872	
Huggins	1,965,696	
O'Connor	1,972,515	
Project Soft Costs*		3,500,000
<b>TOTAL PHASE II COSTS</b>		<b>\$ 12,000,000</b>

**PHASE III SUMMARY – August 2025**

Construction Costs		4,284,167
Huggins	1,070,630	
O'Connor	1,462,161	
Site Improvements	1,751,376	
Project Soft Costs*		1,220,000
<b>TOTAL PHASE III COSTS</b>		<b>\$ 5,504,167</b>

**\*PROJECT SOFT COSTS as documented in State Building form SC4.1:**

**Phase I:** It is anticipated that Phase I will involve soft costs to include, but not be limited to Project Management services, Electrical Engineering Design to design the electrical upgrade equipment, Design Build services, Code Review/Inspection, Asbestos Testing and Abatement, Advertisements, Commissioning and Contingency.

**Phase II:** It is anticipated that Phase II will involve soft costs to include, but not be limited to Project Management services, A/E services to design Phases II and III, Code Review/Inspection, Asbestos Testing and Abatement, Advertisements, Commissioning, Furniture for 3 Buildings, and Contingency.

**Phase III:** It is anticipated that Phase III will involve soft costs to include, but not be limited to Project Management services, A/E services, Code Review/Inspection, Advertisements, Furniture for 2 Buildings, and Contingency.

**FIRE PROTECTION OPTION:**

Though fire protection in the form of fire sprinkler systems is not a mandatory requirement under the IEBC based on the limited extents of improvement, this Program Plan highly recommends planning for fire sprinkler improvements particularly for the residence halls. The table below gives a breakout of the mechanical costs\* for fire sprinkler systems per building for Fiscal Year 2022.

\*Architectural costs associated with fire sprinkler installation can range from \$1.25 – \$2.00 per square foot in addition to the mechanical.

Trinidad State College - Residence Hall Program Planning  
Fire Sprinkler Systems Opinion of Probable Cost Estimate (FY 2022)

Building/Residence	Area	LOW	\$/SF	\$/sf	\$/SF	HIGH	\$/SF	\$/sf
Huggins Hall	32,050 sf	\$128,200	\$ 93	\$4	\$ 134	\$256,400	\$ 8	\$8
O'Connor Hall	20,000 sf	\$80,000	\$ 68	\$4	\$ 141	\$160,000	\$ 8	\$8
Johnson Hall	15,750 sf	\$63,000	\$ 72	\$4	\$ 141	\$126,000	\$ 8	\$8
Romero Hall	10,500 sf	\$42,000	\$ 164	\$4	\$ 145	\$84,000	\$ 8	\$8
<b>Totals</b>	<b>78,300 sf</b>	<b>\$313,200</b>	<b>\$ 4.00</b>		<b>\$ -</b>	<b>\$626,432</b>	<b>\$ 8.00</b>	

NOTE: Does not include city main upgrades and sitework beyond 5' of building perimeter. Student Center not included.

**REPLACEMENT WINDOW OPTION (excludes O'Connor):**

This scope is being identified as an option to the project, and can be incorporated within Phase 2 or 3. They are listed in 2021 dollars, and do not include Owner's Construction Contingency, A/E fees, Code/Review nor any other incidental costs.

**Romero:       \$ 524,387**  
**Johnson:     \$ 799,598**  
**Huggins:       \$1,441,341**

**VI. APPENDICES - SUPPORTING DOCUMENTS**

- i. Photo Log – Schendt Engineering
- ii. Ruskin Brick Vent Cut Sheet – recommended by Schendt Engineering

## **APPENDIX E– EXISTING CONDITIONS**

### **Index of Figures**

Figure 1: Excerpt from 1959 record drawings “Dormitories for Trinidad State Junior College” .....	2
Figure 2: Underground duct detail from 1959 record drawings .....	2
Figure 3: Snowmelt radian piping system detail/plan from 1959 record drawings .....	2
Figure 4: Boiler room plan excerpt from 1964 O’Connor record drawing .....	15

### **Index of Photographs**

Photo 1: Student Center electric and gas utility services .....	3
Photo 2: 75 kVA service transformer .....	3
Photo 3: Boiler room entry, combustion air vent, existing boiler flue.....	3
Photo 4: Existing gas-fired 3000 MBH hydronic boiler .....	4
Photo 5: domestic HW storage tank above boiler; potential ACM pipe insulation .....	4
Photo 6: HW distribution pumps .....	4
Photo 7: Domestic service water entrance .....	5
Photo 8: piping and ductwork to tunnel system .....	5
Photo 9: existing gate valve exhibiting extreme corrosion .....	5
Photo 10: Tunnel access adjacent to air compressor (pneumatic control?) .....	6
Photo 11: Return air grille for Student Center air handler unit .....	6
Photo 12: Women’s toilet exhaust grille .....	6
Photo 13: Existing wall hung lavatory with ADA compliant handles.....	7
Photo 14: Existing floor mounted American Standard 1.6 GPF flush type water closet .....	7
Photo 15: Existing damaged floor diffuser .....	7
Photo 16: Existing below floor ductwork with accumulation of debris .....	8
Photo 17: Student Center kitchenette slated for remodel.....	8
Photo 18: Abandoned duct and pipe above vending machine .....	8
Photo 19: Student Center apartment restroom.....	9
Photo 20: Johnson stairwell convection heater .....	9
Photo 21: Johnson corridor shrinking fountain .....	9
Photo 22: Washer/dryer located in gang toilets.....	10
Photo 23: Existing wall-mounted American Standard 1.6 GPF flush type water closet.....	10
Photo 24: Johnson Dormitory shower stall .....	10
Photo 25: Existing bathtub with valve control removed? .....	11
Photo 26: typical baseboard in dorm room.....	11
Photo 27: Johnson 3rd floor janitor sink, vent stack, and water hammer arresters .....	11
Photo 28: Johnson Residence Hall janitor closet exhaust .....	12
Photo 29: Johnson Dormitory Jenn-Air Model 161 HCB-A roof exhauster with 1/8 hp 115 V motor .....	12
Photo 30: Temporary measure implemented by Carter administration due to projected energy supply shortfall ..	12
Photo 31: Romero corner dormitory room .....	13
Photo 32: Romero Dorm institutional type shower fixture with SS concealed pipe cover.....	13
Photo 33: Romero dorm accessible shower and tub.....	13
Photo 34: Romero dorm accessible wall hung toilet .....	14
Photo 35: Single pane aluminum window with seal failure.....	14
Photo 36: exposed piping in O’Connor dormitory entry.....	14
Photo 37: O’Connor Laundry Room (record drawings indicated 3 pairs of washer-dryers).....	15
Photo 38: O’Connor boiler room with irrigation header adjacent to domestic hot water storage tank .....	15
Photo 39: O’Connor boilers manufactured in August 2009 per nameplate .....	16
Photo 40: O’Connor Dorm replacement boilers (Laars model no. not legible on photo) installed approximately 2009.....	16
Photo 41: 1964 vintage 790 gal DHW storage tank still utilized.....	16
Photo 42: O’Connor boiler room tunnel access.....	17
Photo 43: O’Connor boiler room tunnel access.....	17
Photo 44: O’Connor combustion air ductwork .....	17
Photo 45: O’Connor pneumatic control air compressor .....	18
Photo 46: O’Connor domestic hot water storage tank.....	18
Photo 47: O’Connor heating & ventilating unit in boiler room.....	18
Photo 48: O’Connor thermostatic mixing valve requires connection from recirculated hot water .....	19

Photo 49: thermostatic mixing valve temperature gauge and boiler supply temp .....	19
Photo 50: Huggins fire alarm system.....	19
Photo 51: Typical LED fluorescent tube replacement .....	20
Photo 52: typical LED exit signage with emergency egress heads.....	20
Photo 53: Suspect hard-cast ACM insulation elbows.....	20
Photo 54: Typical fire alarm pull station cabled via surface mounted raceway.....	21
Photo 55: O'Connor Hall fire alarm control panel .....	21
Photo 56: Huggins Hall resident apartment evaporative cooler .....	21
Photo 57: typical institutional type shower fixture with concealed piping cover .....	22
Photo 58: corrosion observed on exposed cast-iron sanitary trap .....	22
Photo 59: Bulkhead diffusers at Huggins from concealed ducted cabinet unit heaters .....	22
Photo 60: 2009 condensing boiler replacement .....	23
Photo 61: Category 4 A129-4C stainless steel boiler vents .....	23
Photo 62: Lint accumulation at dryer vent .....	23
Photo 63: Existing original Huggins Hall domestic water storage tank .....	24
Photo 64: nonfunctional water closet.....	24




Figure 1: Excerpt from 1959 record drawings "Dormitories for Trinidad State Junior College"




Figure 2: Underground duct detail from 1959 record drawings




Figure 3: Snowmelt radian piping system detail/plan from 1959 record drawings



Photo 1: Student Center electric and gas utility services



Photo 2: 75 kVA service transformer



Photo 3: Boiler room entry, combustion air vent, existing boiler flue





Photo 4: Existing gas-fired 3000 MBH hydronic boiler



Photo 5: domestic HW storage tank above boiler; potential ACM pipe insulation



Photo 6: HW distribution pumps



Photo 7: Domestic service water entrance



Photo 8: piping and ductwork to tunnel system



Photo 9: existing gate valve exhibiting extreme corrosion



Photo 10: Tunnel access adjacent to air compressor (pneumatic control?)



Photo 11: Return air grille for Student Center air handler unit



Photo 12: Women's toilet exhaust grille



Photo 13: Existing wall hung lavatory with ADA compliant handles



Photo 14: Existing floor mounted American Standard 1.6 GPF flush type water closet



Photo 15: Existing damaged floor diffuser



Photo 16: Existing below floor ductwork with accumulation of debris



Photo 17: Student Center kitchenette slated for remodel




Photo 18: Abandoned duct and pipe above vending machine



Photo 19: Student Center apartment restroom



Photo 20: Johnson stairwell convection heater



Photo 21: Johnson corridor shrinking fountain



Photo 22: Washer/dryer located in gang toilets




Photo 23: Existing wall-mounted American Standard 1.6 GPF flush type water closet



Photo 24: Johnson Dormitory shower stall



Photo 25: Existing bathtub with valve control removed?



Photo 26: typical baseboard in dorm room




Photo 27: Johnson 3rd floor janitor sink, vent stack, and water hammer arresters





Photo 28: Johnson Residence Hall janitor closet exhaust



Photo 29: Johnson Dormitory Jenn-Air Model 161 HCB-A roof exhauster with 1/8 hp 115 V motor




Photo 30: Temporary measure implemented by Carter administration due to projected energy supply shortfall



Photo 31: Romero corner dormitory room



Photo 32: Romero Dorm institutional type shower fixture with SS concealed pipe cover



Photo 33: Romero dorm accessible shower and tub



Photo 34: Romero dorm accessible wall hung toilet



Photo 35: Single pane aluminum window with seal failure



Photo 36: exposed piping in O'Connor dormitory entry



Photo 37: O'Connor Laundry Room (record drawings indicated 3 pairs of washer-dryers)




Figure 4: Boiler room plan excerpt from 1964 O'Connor record drawing



Photo 38: O'Connor boiler room with irrigation header adjacent to domestic hot water storage tank



Photo 39: O'Connor boilers manufactured in August 2009 per nameplate



Photo 40: O'Connor Dorm replacement boilers (Laars model no. not legible on photo) installed approximately 2009



Photo 41: 1964 vintage 790 gal DHW storage tank still utilized



Photo 42: O'Connor boiler room tunnel access



Photo 43: O'Connor boiler room tunnel access



Photo 44: O'Connor combustion air ductwork



Photo 45: O'Connor pneumatic control air compressor



Photo 46: O'Connor domestic hot water storage tank



Photo 47: O'Connor heating & ventilating unit in boiler room




Photo 48: O'Connor thermostatic mixing valve requires connection from recirculated hot water




Photo 49: thermostatic mixing valve temperature gauge and boiler supply temp



Photo 50: Huggins fire alarm system





Photo 51: Typical LED fluorescent tube replacement



Photo 52: typical LED exit signage with emergency egress heads



Photo 53: Suspect hard-cast ACM insulation elbows



Photo 54: Typical fire alarm pull station cabled via surface mounted raceway



Photo 55: O'Connor Hall fire alarm control panel



Photo 56: Huggins Hall resident apartment evaporative cooler



Photo 57: typical institutional type shower fixture with concealed piping cover



Photo 58: corrosion observed on exposed cast-iron sanitary trap



Photo 59: Bulkhead diffusers at Huggins from concealed ducted cabinet unit heaters



Photo 60: 2009 condensing boiler replacement



Photo 61: Category 4 A129-4C stainless steel boiler vents



Photo 62: Lint accumulation at dryer vent



Photo 63: Existing original Huggins Hall domestic water storage tank



Photo 64: nonfunctional water closet

## BV100 EXTRUDED ALUMINUM BRICK VENTS

### STANDARD CONSTRUCTION

#### FRAME

6063T5 extruded aluminum, .100" nominal wall thickness. Standard frame depth is 4" (102). 1/8" (3) mortar ribs on top and bottom of frame add 1/4" (6) to nominal height. Optional 15/16" (33) deep flange frame height and width does not include 1" (25) face flange.

#### BLADES

6063T5 extruded aluminum, .100" minimum wall thickness at 48° angle. Blades overlap for optimum visual screening.

#### SCREEN


18 x 16 mesh aluminum insect screen.

#### FINISH


204-R1 clear anodize.

#### STANDARD SIZES

8 1/8" x 2 3/8" (206 x 61)	16 1/2" x 2 3/8" (419 x 61)
8 1/8" x 4 3/4" (206 x 121)	16 1/2" x 4 3/4" (419 x 121)
8 1/8" x 7 3/4" (206 x 197)	16 1/2" x 7 3/4" (419 x 197)
12" x 2 3/8" (305 x 61)	24" x 2 3/8" (610 x 61)
12" x 4 3/4" (305 x 121)	24" x 4 3/4" (610 x 121)
12" x 7 3/4" (305 x 197)	24" x 7 3/4" (610 x 197)
15 5/8" x 7 3/4" (397 x 197)	



**BV100**  
Standard Frame 4" (102) deep



**BV100**  
Flange Frame 15/16" (32.5) deep

### FEATURES

Ruskin's BV100 brick vents offer superior venting at minimum cost. Standard features include:

- **Minimum 39% free area for desired venting.**
- Continuous weepage at bottom and a high, rear water stop give optimum water penetration protection.
- Aluminum construction for long life and corrosion resistance.
- Continuous blades without mullions for attractive appearance.

### VARIATIONS

Variations to standard design are available. Some variations are at additional cost.

- 15/16" (32.5) deep flange frame for renovation applications.
- .063 aluminum duct to 18" (457) in length.
- Exterior operated damper.
- Other finishes:
  - Medium or dark bronze anodize
  - Baked enamel in snow white, black, statuary bronze, or brick red
  - Colors and finishes to match Ruskin louvers (Consult Ruskin).

**NOTE:** Dimensions shown in parenthesis ( ) indicate millimeters.


### SUGGESTED SPECIFICATION

Furnish and install where indicated on drawings Ruskin brick vents Model BV100. Frame and blade construction shall be .100 nominal 6063T5 extruded aluminum. Vents are supplied with 18 x 16 mesh aluminum insect screen. Finish shall be clear 204-R1 clear anodize (or other as specified).


QTY.	MODEL	SIZE		FRAME		VARIATIONS
		A-WIDE	B-HIGH	STD.	FL.	
<b>JOB</b>			<b>LOCATION</b>			
<b>CONTRACTOR</b>						

# BV100 BRICK VENT OPTIONS


## Exterior Operated Damper Option



## Straight Duct Option to 18" (457) in Length



Standard Frame



Flange Frame